



INVOICE

No 11403

HOME OWNED & OPERATED

P.O. BOX 506 • BAXLEY, GEORGIA 31515
2174 HATCH PARKWAY SOUTH • BAXLEY, GEORGIA 31513 • Tel. (912) 367-1151

NAME	<u>Brandon Lightsey</u>	ACCOUNT NO.	
MAIL ADDRESS	<u>1645 Piney Grove Church Rd.</u>	DATE ORDERED	
CITY/STATE/ZIP	<u>Bristol GA 31518</u>	DATE PROMISED	
PHONE	<u>912-253-7178</u>	DATE COMPLETED	<u>6-30-26</u>
LOCATION	<u>Cook shed</u>	TERMS	

INSTRUCTIONS install 120 gallon tank, run gas lines, install tankless water heater & gas range

QTY.	TAG NO. AND DESCRIPTION OF APPLIANCE/MATERIAL	UNIT PRICE	SALES AMOUNT
1	Rinnai RE140e tankless water heater w/isolation valves, serial # TLUA-168083		1075 00
1	Kenmore 75293 gas range		1100 00
100	gallon of propane	2 59	259 00
45'	1/2" coated copper tubing	3 99	179 55
10'	3/8" coated copper tubing	2 99	29 90
4	1/2" flare nut	1 60	6 40
3	3/8" flare nut	1 50	4 50
1	1/2" x 3/8" tee		4 99
All	other gas fittings, thread sealant, screws, hangers, cut off		62 90

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐

2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐

SERVICES PERFORMED

set 120 gallon tank, TOTAL MATERIAL 2722 24

ran all gas lines, installed tankless

water heater, & gas range,

converted range to LP, ran pressure

check, lit & checked out appliances

TOTAL TIME _____ HOURS LABOR 650 00

THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.

SERVICES PERFORMED

BY Daniel Sikes

SUBTOTAL

SALES TAX 217 78

TOTAL DUE 3590 02

CUSTOMER'S SIGNATURE

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

INSTALLATION ☒ OR TURN ON	REMOVAL OR TURN OFF	LEAK AND PRESSURE TEST		RECEIVED BY _____
		HIGH	LOW	
SIZE: <u>120</u>	SIZE	START LOCK UP:	START LOCK UP:	DATE _____
S/N: <u>25A017720</u>	S/N:	TANK OFF PRESSURE:	TANK OFF PRESSURE:	SERVICES RECEIVED BY _____
GALLONS OR READING: <u>100 gal.</u>	GALLONS OR READING:	AFTER 10 MINUTES PRESSURE AS LEFT:	AFTER 10 MINUTES PRESSURE AS LEFT:	

- GPGA rebate 200.00
AMOUNT
\$ 3390.02

GASCheck - Gas Appliance System Check

Account Name _____ Invoice Number _____ Date 6 / 30 / 26
 Name Brandon Lightsey Company Sikes Propane, Inc.
 Address 1645 Piney Grove Church Rd Call Taken By _____
 City Bristol State GA Zip 31518 Telephone (Cell) 912-253-7178 (Home) _____

Appliance Check

Appliance	<u>water heater</u>	<u>Range</u>				
Manufacturer	<u>Rinnai</u>	<u>Kanmore</u>				
Model #	<u>RE140e</u>	<u>75293</u>				
Serial #	<u>TLWA-16</u> <u>8083</u>	<u>752932300</u> <u>362</u>				
BTU's	<u>140,000</u>	<u>N/A</u>				
Burner / Com. Chamber	<u>ok</u>	<u>ok</u>				
Man. Shutoff / Sed. Trap	<u>installed</u>	<u>installed</u>				
Control / Pilot Safety System	<u>ok</u>	<u>ok</u>				
Venting System	<u>ok</u>	<u>ok</u>				
Age	<u>new</u>	<u>new</u>				
Taken Out Of Service Or Operation						

Container Check

Size	Serial #	Manufacturer	MFR. Date	Location	Container Condition	Relief Valve	Fittings Leak Check
<u>120</u>	<u>25A017720</u>	<u>American W.</u>	<u>1995</u>	<u>ok</u>	<u>ok</u>	<u>12-94</u>	<u>ok</u>

Pressure Test (If Applicable)

Start Pressure	End Pressure	Time Held	Pressure Held	Work Order
<u>120 psi.</u>	<u>120 psi.</u>	<u>10 min.</u>	<u>0</u> N	<u>0</u> N

Piping Check

Materials	Size	Cover / Protection
<u>coated copper</u>	<u>1/2" + 3/8"</u>	<u>ok</u>

System Leak Check

Start Pressure	End Pressure	Time Held	Pressure Held	Work Order
<u>9 in. wc.</u>	<u>9 in. wc.</u>	<u>10 min.</u>	<u>0</u> N	<u>0</u> N

Regulator Check

Type	Manufacturer	Date / Model	Vent Position / Protection		
<u>Twin</u>	<u>Rego</u>	<u>05A2025 / LV404B39</u>	<u>u-c</u>		

Safety Information Supplied:

Comments: Please note all repairs and corrections made along with any recommended actions.