



HOME OWNED & OPERATED

P.O. BOX 506 • BAXLEY, GEORGIA 31515

2174 HATCH PARKWAY SOUTH • BAXLEY, GEORGIA 31513 • Tel. (912) 367-1151

INVOICE

No 11264

NAME	<u>Beach Family Farm</u>	ACCOUNT NO.	
MAIL ADDRESS	<u>134 Mimosa Dr.</u>	DATE ORDERED	
CITY/STATE/ZIP	<u>Baxley GA 31513</u>	DATE PROMISED	
PHONE	<u>912-278-2945 Lindsey</u>	DATE COMPLETED	<u>4-30-25</u>
LOCATION	<u>5135 Crosby Chapel Rd.</u>	TERMS	

INSTRUCTIONS set 250 gallon tank, install two tankless water heaters, trench ditch

QTY.	TAG NO. AND DESCRIPTION OF APPLIANCE/MATERIAL	UNIT PRICE	SALES AMOUNT
2	Rinnai RE199e tankless water heater w/ isolation valves, serial # SM.4A-177467, @2 SJ.4A-136025	1500 00	3000 00
50'	1/2" coated copper tubing	3 29	164 50
1	Rego LV4403B4 second stage regulator		69 95
2	1/2" cut off valve	16 95	33 90
1	1/2" tee		4 59
2	1/2" swivel	3 99	7 98
8	1/2" flare nut	1 60	12 80
2	1/2" x 3/4" female adaptor	3 19	6 38
1	Trencher fee		150 00

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER: 1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐ 2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐	SERVICES PERFORMED <u>set 250 gallon tank, ran line to water heaters, installed two water heaters, ran pressure check</u>	TOTAL MATERIAL	3,450 10
	TOTAL TIME _____ HOURS	LABOR	300 00
THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.	SERVICES PERFORMED BY <u>[Signature]</u>	SUBTOTAL	
X _____ CUSTOMER'S SIGNATURE		SALES TAX	
		TOTAL DUE	3,750 10

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

INSTALLATION OR TURN ON	REMOVAL OR TURN OFF	LEAK AND PRESSURE TEST	
		HIGH	LOW
SIZE: <u>250</u>	SIZE	START LOCK UP:	START LOCK UP:
S/N: <u>1538783</u>	S/N:	TANK OFF PRESSURE:	TANK OFF PRESSURE:
GALLONS OR READING:	GALLONS OR READING:	AFTER 10 MINUTES:	AFTER 10 MINUTES:
		PRESSURE AS LEFT:	PRESSURE AS LEFT:

- G.P.A. rebate 800.00
AMOUNT \$ 2,950.10

RECEIVED BY _____
DATE _____
SERVICES RECEIVED BY _____

GASCheck - Gas Appliance System Check

Account Name _____ Invoice Number _____ Date 4/30/25
 Name Beach Family Farm Company Sikes Propane, Inc.
 Address 5135 Crosby Chapel Rd. Call Taken By _____
 City Baxley State GA Zip 31513 Telephone (Cell) 912-278-2965 (Home) Lindsey
 Appliance Check

Appliance	<u>water heater</u>	<u>water heater</u>	<u>cooktop</u>			
Manufacturer	<u>Rinnai</u>	<u>Rinnai</u>	<u>Deli-Kit</u>			
Model #	<u>RE199e</u>	<u>RE199e</u>	<u>DK257-A10</u>			
Serial #	<u>SM.4A-17</u>	<u>SJ.4A-136</u>	<u>N/A</u>			
	<u>7467</u>	<u>025</u>				
BTL's	<u>199,000</u>	<u>199,000</u>	<u>N/A</u>			
Burner Comp. Chamber	<u>ok</u>	<u>ok</u>	<u>ok</u>			
Main Shutoff / Sed. Trap	<u>installed</u>	<u>installed</u>	<u>installed</u>			
Control / Pilot Safety System	<u>ok</u>	<u>ok</u>	<u>ok</u>			
Venting System	<u>ok</u>	<u>ok</u>	<u>ok</u>			
Age	<u>new</u>	<u>new</u>	<u>new</u>			
Taken Out Of Service Or Operation			<u>(X6)</u>			

Container Check

Size	Serial #	Manufacturer	MFR. Date	Location	Container Condition	Relief Valve	Fittings Leak Check
<u>250</u>	<u>1538783</u>	<u>Quality Steel</u>	<u>2025</u>	<u>ok</u>	<u>new</u>	<u>10B22</u>	<u>ok</u>

Pressure Test (If Applicable)

Start Pressure	End Pressure	Time Held	Pressure Held
<u>120psi.</u>	<u>120psi.</u>	<u>10min.</u>	<u>0</u>
			<u>N</u>
			<u>Work Order</u>
			<u>0</u>
			<u>N</u>

Piping Check

Materials	Size	Cover / Protection
<u>coated copper</u>	<u>1/2"</u>	<u>ok</u>

System Leak Check

Start Pressure	End Pressure	Time Held	Pressure Held
<u>9in. wc.</u>	<u>9in. wc.</u>	<u>10min.</u>	<u>0</u>
			<u>N</u>
			<u>Work Order</u>
			<u>0</u>
			<u>N</u>

Regulator Check

Type	Manufacturer	Date / Model	Vent Position Protection
<u>first</u>	<u>Rego</u>	<u>06D2024 / LV4403TR9</u>	<u>u-c</u>
<u>second</u>	<u>Rego</u>	<u>12-2018 / LV4403B4</u>	<u>down</u>

Safety Information Supplied:

Comments: Please note all repairs and corrections made along with any recommended actions