c Confirmed Gt

11/5/2024 9:56:37 AM

WORK ORDER

Dale	Leath	ermar
------	-------	-------

411 BUSHY HEAD RD CHERRY LOG, GA 30522 (772) 539-4564

Customer #: 201096

280807 Order #: Location #: 257691 Zone:B-037-WED-

Terms: COD

Map Code:

Service Code: Propane Service

Description: 11/07/24 T/ I Rinnai 7.5 Run Lines for W/H and stove, cap off

stove lines, T/I Monitor Call 772-633-2424 CCOF VM

Start: Stop: **Est. Completion:** Scheduled Date: **Date Ordered: 11/1/2024**

Name: Heating System Last Service:

Last Tune Up:

Tech:

Contract:

SC Renewal:

Manufact: Notes:

Model:

Instructions: Service History:

Service Notes Problem Reported Tech Date Invoice #



INVOICE

201096		Customer #:
COD		Payment Terms:
280807	Invoice #:	
2024-11-08	Invoice Date	
\$1,940.56	Total Due	

Dale Leatherman
411 BUSHY HEAD RD
CHERRY LOG, GA 30522

Make Check Payable to: Folger Gas, LLC		
Amount Enclosed: \$		
Remit To:		
Folger Gas, LLC		
PO BOX 2155		
Blue Ridge, GA 30513		

Dale Leatherman Quantity Item Nur 1.00 RL75IP		201096 Unit Pr \$1,29		2024-11-08 TOTAL
	RINNAI 7.5 W ISOLA	\$1,29		···
1.00 RL75IP			9.9500	
	1/2"X1/2" MALE CON	_		\$1,299.95
2.00 R48FF		\$ 4	4.5000	\$9.00
2.00 3708	1/2" FLARE NUTS	\$	3.7500	\$7.50
1.00 37-8	1/2" CAP	\$	3.5000	\$3.50
14.00 12R50	1/2" COPPER TUBING	\$:	5.5000	\$77.00
10.00 514096	3/4" TRACPIPE	\$6	8.5000	\$85.00
2.00 511166	3/4" X 1/2" M CONN	\$44	4.9500	\$89.9
1.00 2464846	1/2X1/2 FIP CUTOFF	\$29	9.9500	\$29.9
1.00 45050	1/2" TEES	\$4	4.2500	\$4.2
1.00 45203	1/2" X 2 1/2" NIPP	\$	3.5000	\$3.5
1.00 Shop Suppli	Shop Supplies	\$15	5.4800	\$15.4
1.00 Misc Parts a	nd Materi Misc Parts and Materials. (Haul off fee for old unit)	\$25	5.0000	\$25.00
1.75 Labor	Labor	\$100	0.0000	\$175.00
1.00 Labor	Labor	\$(0.0000	\$0.00
	GA State Sales Tax: Gilmer County Tax:			\$66.0 \$49.5

Tank/Equipment:

Heating System - Heating System

For Fuel or Service At:

411 BUSHY HEAD RD - CHERRY LOG, GA 30522

\$1,825.03	Sub Total
\$0.00	Charges
\$115.53	Tax Total

_				
	ACCOUNT BALANCE	\$0.00	TOTAL DUE	\$1,940.56
				1

11/08/2024 - Technician: Mark Hooper - Work Performed: - Installed rinnal 7.5 water heater,ran gas line to water heater,and plumbed water to heater,and ran line for future stove and capped off line at stove pressure test 15 psi for 10 min no leak leak test 85 psi for 10 minutes no leaks aw/mh 36% and installed monitor

Folger Gas, LLC PO BOX 2155 Blue Ridge, GA 30513