



INVOICE

6015

HOME OWNED & OPERATED

P.O. BOX 506 • BAXLEY, GEORGIA 31515
2174 HATCH PARKWAY SOUTH • BAXLEY, GEORGIA 31513 • Tel. (912) 367-1151

NAME	<u>Justin Orvin</u>	ACCOUNT NO.	_____
MAIL ADDRESS	<u>4076 Zear Rd.</u>	DATE ORDERED	_____
CITY/STATE/ZIP	<u>Baxley GA 31513</u>	DATE PROMISED	_____
PHONE	<u>912-453-8914</u>	DATE COMPLETED	<u>6-30-25</u>
LOCATION	_____	TERMS	_____

INSTRUCTIONS install two tankless water heaters

QTY.	TAG NO. AND DESCRIPTION OF APPLIANCE/MATERIAL	UNIT PRICE	SALES AMOUNT
1	Rinnai RE180e tankless water heater w/ isolation valves, serial # SE.4A-059925		1285 00
1	Rinnai RE199e tankless water heater w/ isolation valves, serial # RE.4A-070988		1500 00

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐

SERVICES PERFORMED

installed two tankless water heaters, ran pressure check, lit & checked out water heaters

TOTAL MATERIAL

2785 00

TOTAL TIME _____ HOURS

LABOR

400 00

THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME

SERVICES PERFORMED

BY [Signature]

SUBTOTAL

SALES TAX

222 80

TOTAL DUE

3407 80X _____
CUSTOMER'S SIGNATURE

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

-GPA rebate 800.00
AMOUNT
2607.80

INSTALLATION OR TURN ON	REMOVAL OR TURN OFF	LEAK AND PRESSURE TEST	
		HIGH	LOW
		START LOCK UP	START LOCK UP
		TANK OFF	TANK OFF

RECEIVED
BY _____

GASCheck - Gas Appliance System Check

Account Name _____ Invoice Number _____ Date 6/30/25
 Name Justin Orrin Company Sikes Propane, Inc.
 Address 4076 Zoar Rd. Call Taken By _____
 City Baxley State GA Zip 31513 Telephone (Cell) 912-453-8914 (Home) _____

Appliance Check

Appliance	Gas Light	Gas Light	Gas Light	Gas Light	water heater	water heater
Manufacturer	Legendary Lighting	Legendary Lighting	Legendary Lighting	Legendary Lighting	Rinnai	Rinnai
Model #	VN2	VN2	VN2	VN2	RE180e	RE199e
Serial #	2482821	2482822	2482820	2482819	SE.4A-05 9925	RE.4A-0 70988
BTU's	2800	2800	2800	2800	180,000	199,000
Burner / Com. Chamber	ok	ok	ok	ok	ok	ok
Man. Shutoff / Sed. Trap	installed	installed	installed	installed	installed	installed
Control / Pilot Safety System	ok	ok	ok	ok	ok	ok
Venting System	ok	ok	ok	ok	ok	ok
Age	new	new	new	new	new	new
Taken Out Of Service Or Operation						

Container Check

Size	Serial #	Manufacturer	MFR. Date	Location	Container Condition	Relief Valve	Fittings Leak Check
250	1547346	Quality Steel	2025	ok	new	09C22	ok

Pressure Test (If Applicable)

Start Pressure	End Pressure	Time Held	Pressure Held
110 psi.	110 psi.	10 min.	0 N 0 N

Piping Check

Materials	Size	Cover / Protection
coated copper	1/2" & 3/8"	ok

System Leak Check

Start Pressure	End Pressure	Time Held	Pressure Held
9 in. wc.	9 in. wc.	10 min.	0 N 0 N

Regulator Check

Type	Manufacturer	Date / Model	Vent Position / Protection
First	Rego	03C2025 / LV4403TR9	u-c
Second	Rego	04B2024 / LV4403Y4	down
② Third	Maxitrol	325-5L	horizontal
③ Third	Maxitrol	325-3L	horizontal

Safety Information Supplied:

Comments: Please note all repairs and corrections made along with any recommended actions.