



congerlpgas.com

INVOICE / WORK ORDER NO.

115716

146 S. Ridge Ave.  
Tifton, GA 31794  
(229) 386-5574

306 S. Main St.  
Sylvester, GA 31791  
(229) 776-7336

604-B N. Broadfoot Blvd.  
Vidalia, GA 30474  
(912) 537-8722

3117 Veterans Parkway S.  
Moultrie, GA 31788  
(229) 985-6942

2310-B Highway 84 W  
Valdosta, GA 31602  
(229) 469-4250

NAME Classic Homes by Weaver RT# \_\_\_\_\_ RT. SEQ. \_\_\_\_\_ ACCT # 4.19957 DATE 8/1/25 INT \_\_\_\_\_

MAILING ADDRESS \_\_\_\_\_ CO. \_\_\_\_\_ CITY \_\_\_\_\_

ADDRESS 3864 Lu Lane APT/LOT NO. \_\_\_\_\_

CITY Dahlha STATE GA ZIP CODE \_\_\_\_\_

## NEW CUSTOMER INFORMATION

S.S. NO. \_\_\_\_\_ DELV \_\_\_\_\_

HOME PH \_\_\_\_\_ RENT \_\_\_\_\_

WORK PH \_\_\_\_\_ CREDIT \_\_\_\_\_

LITE PILOT \_\_\_\_\_ PC \_\_\_\_\_

EMPLOYER \_\_\_\_\_

DR. \_\_\_\_\_ USE \_\_\_\_\_ LEASE \_\_\_\_\_

email: weaverhomes@yahoo.com  
cell # 229-513-8800 5365

PAY BILL ONLINE @congerlpgas.com

SERVICE REQUESTED: ☐ CASH ☐ CHARGE DATE PROMISED \_\_\_\_\_

## DIRECTIONS:

< 10 gal >

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
					MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL
<u>Set</u>	<u>120</u>	<u>1546520</u>							

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
<u>15'</u>	<u>3/8"</u>				<u>32.06</u>
<u>2</u>	<u>3/8" flare</u>				<u>2.15</u>
<u>1</u>	<u>CUTOFF</u>				<u>12.36</u>
<u>1</u>	<u>B46R</u>				<u>52.73</u>
<u>1</u>	<u>Drip leg</u>				<u>15.71</u>
<u>1</u>	<u>Rinnai</u>	<u>Relco</u>	<u>SF. 4A-07341</u>		<u>899.99</u>
<u>1</u>	<u>Permk</u>				<u>77.62</u>
<u>1</u>	<u>3" F x 1/2" MIP</u>				<u>2.05</u>

WORK PERFORMED:	REGULATION INFORMATION	APPLIANCES/EQUIP. SOLD	CODE
	MAKE:	MODEL:	MP
	DATE CODE:	VENT:	CH
SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE		TANK RENT	TS
SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:		CF	
1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 <input type="checkbox"/>		SALES TAX	9.36
2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 <input type="checkbox"/>		%	72.00
I HAVE RECEIVED A SCRATCH AND SNIFF BROCHURE AND THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.			3.20
X _____			1.20
CUSTOMER SIGNATURE		LABOR	PE
			77.62
			DI
			39.99
			GPC Rebate (400.00)
		INV. TOTAL	1246.17
		AMOUNT RECEIVED	1192.18

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

[Signature]  
SERVICE REP. SIGNATURE

8/1/25  
DATE

X

[Signature]  
CUSTOMER SIGNATURE



## Residential Gas Appliance System Check

Company/Location Conger / Valdosta

Call Date \_\_\_\_\_

Date GAS Check® Requested \_\_\_\_\_

Call-Taker's Name \_\_\_\_\_

Instructions \_\_\_\_\_

Account Number \_\_\_\_\_

Name Austin WeaverAddress 3864 Up LaneCity, State, Zip Valdosta GA

Telephone: Office \_\_\_\_\_ Home \_\_\_\_\_

PERFORMANCE CHECK: ITEM	Central Heating 1	Room Heating 2	Water Heater 3	Range 4	Clothes Dryer 5	6
Manufacturer			Rinnai			
Model No.			Rel60eP			
Serial No.			SF.UA-078416			
Fuel			LP			
BTU Rating			160,000			
Manual Shut-off (Installed/Existing)			Inst.			
Sediment Trap (Installed/Existing)			Inst.			
Control Mfr./Model No.						
Pilot(s)/Pilot Safety System			ok			
Ignition System(s): Mfr./Model No.			Flnd.			
Thermostats: Mfr./Model No.						
Burner(s)/Combustion Chamber			open			
Venting System/Draft Diverter			open			
Combustion Air			Ambs			
Red Tag (removed from service)/Recall						

### TANK/CYLINDER (Additional Serial Numbers):

SIZE	SERIAL NUMBER	MFR.	MFR. DATE	LAST TEST DATE	LOCATION	CONDITION OF:					RELIEF VALVE			FITTINGS LEAK TEST
						TANK	PAINT	PIGTAIL	FITTINGS	GAUGE	COND.	DATE	CAP	
120	1546520	Qualogy	2025	2025	East	new	new	new	new	new	new	25	new	ok

### PIPING/REGULATOR OPERATION/CONDITION

SINGLE STAGE	PIPING		REGULATOR MFR. DATE (CODE)	MFR.	REGULATOR CONDITION	MODEL	REG. VENT POSITION	HOW PROTECTED	FLOW PRESSURE	LOCK-UP PRESSURE
	MATERIAL	SIZE								
SECOND STAGE	1st	Copper	3/8	03025	Rego	new	TK9	Horiz.	Dome	90 PSIG
	2nd			09024	Rego	new	B46R	Vert.	Dome	7 IN WC
THIRD STAGE										IN WC

### SYSTEM LEAK TEST

SINGLE STAGE/ INTEGRAL/ SECOND STAGE		START PRESSURE	END PRESSURE	TIME HELD	SYSTEM OK
		(INCHES WC)	(INCHES WC)		
		9 1/2	9 1/2	10 min	yes
SECOND STAGE	1st				
	2nd				
THIRD STAGE					

Comments \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Reference Invoice No. \_\_\_\_\_ Date \_\_\_\_\_

I, Seth Weeks (please print name)  
certify that I have completed the System Check as prescribed.

Performed Odor Test ☐ Yes  
Performed Leak/Pressure Test ☐ Yes  
Placed Safety Decal ☐ Yes  
Left Consumer Safety Information and Material ☐ Yes

Seth Weeks  
(Service Technician's Signature)

- I, \_\_\_\_\_ (Please print name)
- Know how to turn off the gas in case of emergency.
  - Have smelled propane and can detect its odor.
  - Have received the consumer safety information and material.
  - Had gas system deficiencies and/or corrections, if any, clearly explained to me.
  - Am satisfied with the service work performed.

\_\_\_\_\_  
(Customer's Signature)