



HOME OWNED & OPERATED

P.O. BOX 506 • BAXLEY, GEORGIA 31515
2174 HATCH PARKWAY SOUTH • BAXLEY, GEORGIA 31513 • Tel. (912) 367-1151

INVOICE

No 11136

NAME	<u>Noel Encinia Migrant Housing</u>	ACCOUNT NO.	
MAIL ADDRESS	<u>750 Maxwell Oneal Rd.</u>	DATE ORDERED	
CITY/STATE/ZIP	<u>Lyons GA 30436</u>	DATE PROMISED	
PHONE	<u>912-278-0949</u>	DATE COMPLETED	<u>12-27-24</u>
LOCATION		TERMS	

INSTRUCTIONS set 250 gallon tank, run gas line, install tankless water heater, + 5 cooktops

QTY.	TAG NO. AND DESCRIPTION OF APPLIANCE/MATERIAL	UNIT PRICE	SALES AMOUNT
1	Rinnai RE199e tankless water heater serial # 5H.UA-116161		1500 00
100'	1/2" coated copper tubing	3 29	329 00

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER: 1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 55 ☐ 2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐ THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME. X _____ CUSTOMER'S SIGNATURE	SERVICES PERFORMED <u>set 250 gallon tank, run gas line, installed tankless water heater + 5 cooktops, converted cooktops to LP, ran pressure check, lit + checked out appliances</u> TOTAL TIME _____ HOURS	TOTAL MATERIAL 1829 00 LABOR 878 84 SUBTOTAL
	SALES TAX 146 32 TOTAL DUE 2854 16 - GPGA rebate 400.00 AMOUNT \$ 2454.16	

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

INSTALLATION OR TURN ON	REMOVAL OR TURN OFF	LEAK AND PRESSURE TEST	
		HIGH	LOW
SIZE: <u>250</u>	SIZE	START LOCK UP:	START JACK UP:
S/N: <u>1526912</u>	S/N:	TANK OFF PRESSURE:	TANK OFF PRESSURE:
GALLONS OR READING: <u>0%</u>	GALLONS OR READING:	AFTER 10 MINUTES PRESSURE AS LEFT:	AFTER 10 MINUTES PRESSURE AS LEFT:

RECEIVED BY _____
DATE _____
SERVICES RECEIVED BY _____

GASCheck - Gas Appliance System Check

Account Name _____ Invoice Number _____ Date 12/27/24
 Name Noel Encinia Migrant Housing Company Sikes Propane, Inc.
 Address 750 Maxwell Oneal Rd. Call Taken By _____
 City Lyons State GA Zip 30436 Telephone (Cell) 912-278-0949 (Home) _____

Appliance Check

Appliance	water heater	cooktop	cooktop		
Manufacturer	Rinnai	Metawall	Deli Kit		
Model #	RE199a	CF-3-HS5704	DK257-A01		
Serial #	SH.4A-116161	N/A	N/A		
BTU's	199,000	N/A	N/A		
Burner / Com. Chamber	ok	ok	ok		
Man. Shutoff / Sed. Trap	installed	installed	installed		
Control / Pilot Safety System	ok	ok	ok		
Venting System	ok	ok	ok		
Combustion Air	new	new	new		
Taken Out Of Service Or Operation			(X4)		

Container Check

Size	Serial #	Manufacturer	MFR. Date	Location	Container Condition	Relief Valve	Fittings Leak Check
250	1526912	Quality Steel	2024	ok	new	09D22	ok

Pressure Test (If Applicable)

Start Pressure	End Pressure	Time Held	Pressure Held
110 psi.	110 psi.	10 min.	0 Work Order 0

Piping Check

Materials	Size	Cover / Protection
coated copper	1/2"	ok

System Leak Check

Start Pressure	End Pressure	Time Held	Pressure Held
9 in. wc	9 in. wc	10 min.	0 Work Order 0

Regulator Check

Type	Manufacturer	Date / Model	Vent Position / Protection
first	MEC	19 Dec 23 / MEGR-1222H-BGF	up
second	MEC	12 May 23 / MEGR-1222-BAF	down
second	MEC	12 May 23 / MEGR-1222-BAF	down

Safety Information Supplied:

Comments: Please note all repairs and corrections made along with any recommended actions