

applied 4.8.25

BARFIELD GAS COMPANY



POST OFFICE BOX 990
312 OLD QUITMAN HWY.
PHONE 229-896-4828
ADEL, GEORGIA 31620

POST OFFICE BOX 308
RAILROAD STREET
PHONE 229-532-2925
ALAPAHA, GEORGIA 31622

INVOICE NO. 56672

DATE 2-13-25

NAME Alan Duke
ADDRESS 325 Henry Folsom Rd
CITY, STATE, ZIP Adel
PHONE Leigh 740-2510

QUANTITY	DESCRIPTION	UNIT PRICE	AMOUNT
	<u>Hang Tankless Waterheater and run gas line and hook up.</u>		
<u>1</u>	<u>Rinnai RE180 CP Tankless Water</u> <u>Seq # UA-146905</u>		<u>1250.00</u>
<u>26ft</u>	<u>1/2 Copper</u>		<u>91.00</u>
<u>2</u>	<u>1/2 Flare nutt</u>		<u>4.50</u>
<u>1</u>	<u>3/4 Cutoff</u>		<u>19.99</u>
<u>2</u>	<u>1/2 MIP</u>		<u>9.90</u>
<u>2</u>	<u>2nd stage backmount reg</u>		<u>179.90</u>
<u>1</u>	<u>3/4 Dielectric BI Union</u>		<u>19.95</u>
<u>1</u>	<u>1/2 BI Tee</u>		<u>9.50</u>
<u>1</u>	<u>1/2 BI Elbow</u>		<u>4.50</u>
<u>4 @</u>	<u>1/2 x close BI nipple</u>		<u>7.80</u>
<u>1</u>	<u>1/2 x 3/4 BI Bushing</u>		<u>2.00</u>
	<u>Rinnai Rebate</u>		<u>-200.00</u>

DESCRIBE WORK PERFORMED:

Hang water heater, Trenched line, Tee'd into existing line, ran line, hooked up water heater, changed regulator at tank, added regulator at central unit, done leak check, buried line

SYSTEM LEAK TEST

SINGLE STAGE		START PRESSURE	END PRESSURE	TIME HELD	SYSTEM OK
		(INCHES W.C.)	(INCHES W.C.)		
TWO STAGE	1st	(PSIG)	(PSIG)		
	2nd	(INCHES W.C.)	(INCHES W.C.)		

TOTAL MATERIALS	<u>1595.00</u>
STATE AND LOCAL SALES TAX	<u>127.60</u>
<u>Rinnai Rebate</u>	<u>-200.00</u>
LABOR	<u>100.00</u>
TOTAL	<u>1622.60</u>

THIS IS YOUR INVOICE, PLEASE PAY THIS AMOUNT → →

Date Completed 3-11-25
Barfield Gas Co. Rep. Gibb, Jim

Terms of this agreement are understood and accepted. Services received by:

Customer Signature _____