



INVOICE
No. 11041

HOME OWNED & OPERATED

P.O. BOX 506 • BAXLEY, GEORGIA 31515
2174 HATCH PARKWAY SOUTH • BAXLEY, GEORGIA 31513 • Tel. (912) 367-1151

NAME	Jacob Williams Migrant House	ACCOUNT NO.	
MAIL ADDRESS	4382 Graham Zoar Rd	DATE ORDERED	
CITY/STATE/ZIP	Baxley GA 31513	DATE PROMISED	
PHONE	912-347-8070	DATE COMPLETED	12-18-25
LOCATION		TERMS	

INSTRUCTIONS set 250 gallon tank, install two tankless water heaters, & 20 cooktops

QTY.	TAG NO. AND DESCRIPTION OF APPLIANCE/MATERIAL	UNIT PRICE	SALES AMOUNT
20	30" stainless steel gas cook top	300.00	6,000.00
2	Rinnai ^{RE} 199ap tankless water heater w/valves	1500.00	3,000.00
	valves, s# TJUA-142744, TJKA-142745		
1	Rego LV4403B66 second stage regulator		69.95
105'	1/2" coated copper tubing	3.49	366.45
3	1/2" cut off valve	16.95	50.85
84	1/2" flare nut	1.60	134.40
19	1/2" flare tee	4.59	87.21
20	1/2" x 1/2" female adaptor	2.59	51.80
All	other gas fittings, thread sealant, per fittings, EZcon		192.55
		TOTAL MATERIAL	9953.21

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 55

2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54

THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.

X _____
CUSTOMER'S SIGNATURE

SERVICES PERFORMED set 250 gallon tank, ran all gas lines, install two tankless water heaters, & 20 gas cooktops, converted cooktops to L.P., ran pressure check, lit & checked out appliances

TOTAL TIME _____ HOURS

LABOR 2200.00

BY Daniel Sikes

TOTAL MATERIAL	9953.21
LABOR	2200.00
SUBTOTAL	
SALES TAX	
TOTAL DUE	12,153.21

-GPGA rebate 400.00 AMOUNT
\$ 11,753.21

RECEIVED BY _____
DATE _____
SERVICES RECEIVED BY _____

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

INSTALLATION OR TURN ON	REMOVAL OR TURN OFF	LEAK AND PRESSURE TEST	
		HIGH	LOW
SIZE: 250	SIZE:	START LOCK UP:	START LOCK UP:
S/N: 1554030	S/N:	TANK OFF PRESSURE:	TANK OFF PRESSURE:
GALLONS OR READING: 0%	GALLONS OR READING:	AFTER 30 MINUTES:	AFTER 10 MINUTES:
		PRESSURE AS LEFT:	PRESSURE AS LEFT:

GASCheck - Gas Appliance System Check

Account Name _____ Invoice Number _____ Date 12/18/25
 Name Jacob Williams Migrant House Company Sikes Propane, Inc.
 Address 4382 Graham Zear Rd. Call Taken By _____
 City Baxley State GA Zip 31513 Telephone (Cell) 912-347-8070 (Home) _____

Appliance Check

Appliance	<u>cooktop</u>	<u>water heater</u>	<u>water heater</u>		
Manufacturer	<u>Deli-kit</u>	<u>Rinnai</u>	<u>Rinnai</u>		
Model #	<u>DK257-A10</u>	<u>RE199ep</u>	<u>RE199ep</u>		
Serial #	<u>N/A</u>	<u>TJ.4A-142</u> <u>744</u>	<u>TJ.4A-142</u> <u>745</u>		
BTU's	<u>N/A</u>	<u>199,000</u>	<u>199,000</u>		
Burner / Com. Chamber	<u>ok</u>	<u>ok</u>	<u>ok</u>		
Man. Shutoff / Sed. Trap	<u>installed</u>	<u>installed</u>	<u>installed</u>		
Control / Pilot Safety System	<u>ok</u>	<u>ok</u>	<u>ok</u>		
Venting System	<u>ok</u>	<u>ok</u>	<u>ok</u>		
Age	<u>new</u>	<u>new</u>	<u>new</u>		
Taken Out Of Service Or Operation	<u>X20</u>				

Container Check

Size	Serial #	Manufacturer	MFR. Date	Location	Container Condition	Relief Valve	Fittings Leak Check
<u>250</u>	<u>1554030</u>	<u>Quality Steel</u>	<u>2025</u>	<u>ok</u>	<u>new</u>	<u>02C23</u>	<u>ok</u>

Pressure Test (If Applicable)

Start Pressure	End Pressure	Time Held	Pressure Held	Work Order
<u>110 psi.</u>	<u>110 psi.</u>	<u>10 min.</u>	<u>0</u>	<u>0</u>
			<u>N</u>	<u>N</u>

Piping Check

Materials	Size	Cover / Protection
<u>coated copper</u>	<u>1/2"</u>	<u>ok</u>

System Leak Check

Start Pressure	End Pressure	Time Held	Pressure Held	Work Order
<u>9 in. wc.</u>	<u>9 in. wc.</u>	<u>10 min.</u>	<u>0</u>	<u>0</u>
			<u>N</u>	<u>N</u>

Regulator Check

Type	Manufacturer	Date / Model	Vent Position / Protection
<u>First</u>	<u>Rego</u>	<u>05C2025 / LV4403TR9</u>	<u>u-c</u>
<u>Second</u>	<u>Rego</u>	<u>08B2024 / LV4403B66</u>	<u>down</u>

Safety Information Supplied:

Comments: Please note all repairs and corrections made along with any recommended actions.