



congerlpgas.com

INVOICE / WORK ORDER NO.

123106

146 S. Ridge Ave. Tifton, GA 31794 (229) 386-5574

306 S. Main St. Sylvester, GA 31791 (229) 776-7336

604-B N. Broadfoot Blvd. Vidalia, GA 30474 (912) 537-8722

3117 Veterans Parkway S. Moultrie, GA 31788 (229) 985-6942

2310-B Highway 84 W Valdosta, GA 31602 (229) 469-4250

NAME Premiere Southern RT# _____ RT. SEQ. _____ ACCT # 21602 DATE 12-12-15 INT _____

MAILING ADDRESS @ Personal House (Thad's) 2410 Andover Drive 31602 CO. _____ CITY _____ NEW CUSTOMER INFORMATION S.S. NO. _____ DELV _____

ADDRESS 4950 Knights Ferry Rd APT/LOT NO. _____ WORK PH _____ CREDIT _____

CITY Valdosta STATE GA ZIP CODE _____ EMPLOYER _____ DR. _____ USE _____ LEASE _____

SERVICE REQUESTED: CASH CHARGE DATE PROMISED _____ email: t-nitch-11@yahoo.com cell # 229-263-1602

DIRECTIONS: Will set 2-vertical 120, Pugh in 2-TWHs RX 199 over Master Bath and RX 160 over Breeze Way, and for a range. will set 60 gallon @ fire place out by pool. 30 gallons Between 3-tanks PAY BILL ONLINE @congerlpgas.com

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
				MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL	
Set	120	2660037		Loan					
Set	120	2660213		Loan					
Set	60	2890222		Loan					

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
110	3/4" tmc pipe				874.50
15'	1/2" tmc pipe				89.25
3	1/2" straight ins				119.85
2	3/4" straight ins				89.90
1	1/2" maxitrol				44.95
2	3/4" maxitrol				179.90
1	3/4" tmc tee				99.95
1	3/4" x 1/2" tmc tee				99.95
2	3/4" sediment trap				59.90

WORK PERFORMED: <u>Piped in house and Hung and tied in WHs</u>	REGULATION INFORMATION MAKE: _____ MODEL: _____ DATE CODE: _____ VENT: _____	APPLIANCES/EQUIP. SOLD <u>LOIT</u>	SALES AMOUNT <u>3199.90 (2)</u>
<u>Safety check system Ok.</u>		PARTS/MAT. USED <u>MP</u>	<u>2105.06</u>
		TANK RENT <u>MS</u>	<u>228.90</u>
SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE		<u>CF</u>	<u>18.95</u>

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 <input type="checkbox"/> 2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A PAMPHLET NUMBER 54 <input type="checkbox"/> I HAVE RECEIVED A SCRATCH AND SNIFF BROCHURE AND THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.	LEAK AND PRESSURE TEST			SALES TAX <u>168.40</u> <u>255.49</u> <u>9.60</u> <u>18.31</u> <u>1.52</u>	
	HIGH:	1st Stage	2nd Stage		LOW
	START LOCK-UP:	PSI	PSI	START LOCK-UP:	W.C.
	TANK OFF: PRESSURE	PSI	PSI	TANK OFF: PRESSURE	W.C.
	AFTER 10 MINUTES: PRESSURE AS LEFT:	PSI	PSI	AFTER 10 MINUTES: PRESSURE AS LEFT:	W.C.
		PSI	PSI		W.C.
	PIPING PRESSURE TEST			INV. TOTAL <u>7836.60</u>	
	START	PSIG	FINISH	PSIG	AMOUNT RECEIVED <u>7707.03</u>

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

SERVICE REP. SIGNATURE Cl Tuth DATE 12/22/15 CUSTOMER SIGNATURE Pimai Rebate (500.00) GPC Rebate (400.00)

4950 Knights Ferry Rd



146 S. Ridge Ave.
Tifton, GA 31794
(229) 386-5574

360 S. Main St.
Sylvester, GA 31791
(229) 776-7336

640-B N. Broadfoot Blvd.
Vidalia, GA 30474
(912) 537-8722

3117 Veterans Parkway S.
Moultrie, GA 31768
(229) 985-6942

2310-B Highway 84 W
Valdosta, GA 31602
(229) 469-4250

INVOICE /
WORK ORDER NO.
123106

congerlpgas.com

CONTINUATION SHEET

NAME Premiere Southern RT# _____ RT. SEQ. _____ ACCT# _____ DATE _____ INT _____

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
					MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL

QTY	APPLIANCES / EQUIP. SOLD PARTS / MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
2	3/4" cutoff				49 90
4	3/4" x close nipple				7 80
1	Kinnai TWH	RX160;	TA.BA-015010		1499 95
1	Kinnai TWH	RX199;	TF.BA-131874		1699 95
1	3/4" wall flange				44 95
1	3/4" union				12 95
8'	3/4" BI pipe				31 60
1	3/4" elbow				3 95
1	3/4" x 3" nipple				1 95
1	Rego Y46R				99 95
2	1/2" cutoff				39 90
2	1/2" fl nuts				5 90
5'	1/2" copper				24 75
15 ft	2" PVC pipe				30 00
4	2" elbows PVC				16 88
4	2" 45 elbows PVC				16 88
1	2" PVC coupling				3 95
4	2" Bird screen				15 80
1	1/2 x 24" Flex Hose				29 95
1	1/2 swirl				3 95
1	1/2 EL x 3/8 mpt				2 95
1	1/2 EL x 1/2 mpt				2 95

ADDITIONAL COMMENTS

REGULATOR INFORMATION		MAKE:	MODEL:	DATE CODE:	VENT:					
LEAK AND PRESSURE TEST	START LOCK UP:	PSI	TANK OFF PRESSURE:	PSI	AFTER 10 MINUTES:	PSI	PRESSURE AS LEFT:	PSI	PIPING PRESSURE TEST	
	STOCK LOCK UP:	W.C.	TANK OFF PRESSURE:	W.C.	AFTER 10 MINUTES:	W.C.	PRESSURE AS LEFT:	W.C.	START	PSIG FINISH PSIG



Residential Gas Appliance System Check

Company/Location Conger / Valdosta

Call Date _____

Date GAS Check® Requested _____

Call-Taker's Name _____

Instructions _____

Account Number _____

Name Thad Mitchell

Address 4450 Knights Ferry Rd

City, State, Zip Valdosta GA

Telephone: Office _____ Home _____

PERFORMANCE CHECK: ITEM	Central Heating 1	Room Heating 2	Water Heater 3	Range 4	Clothes Dryer 5	TWH 6
Manufacturer			Rinnai	Whirlpool		Rinnai
Model No.			RX149	GCCG3048AS		RX160
Serial No.			TF.BA-131874	1F24390266		TA-BA-015010
Fuel			LP	LP		LP
BTU Rating			199,000	45,000		160,000
Manual Shut-off (Installed/Existing)			installed	Installed		installed
Sediment Trap (Installed/Existing)			installed	Installed		installed
Control Mfr./Model No.						
Pilot(s)/Pilot Safety System			electric	Electric		electric
Ignition System(s): Mfr./Model No.			electric	Electric		electric
Thermostats: Mfr./Model No.						
Burner(s)/Combustion Chamber			open	open		open
Venting System/Draft Diverter			open	open		open
Combustion Air			ambi			ambi
Red Tag (removed from service)/Recall						

TANK/CYLINDER (Additional Serial Numbers):

SIZE	SERIAL NUMBER	MFR.	MFR. DATE	LAST TEST DATE	LOCATION	CONDITION OF:					RELIEF VALVE			FITTINGS LEAK TEST
						TANK	PAINT	PIGTAIL	FITTINGS	GAUGE	COND.	DATE	CAP	
420	2660037	Worthington	2025	2025	Right	New	New	New	New	New	New	2025	yes	OK
420	2660213	Worthington	2025	2025	Right	New	New	New	New	New	New	2025	yes	OK

PIPING/REGULATOR OPERATION/CONDITION

SINGLE STAGE	PIPING		REGULATOR MFR. DATE (CODE)	MFR.	REGULATOR CONDITION	MODEL	REG. VENT POSITION	HOW PROTECTED	FLOW PRESSURE	LOCK-UP PRESSURE
	MATERIAL	SIZE								
	Copper	1/2"	04D2025	Rego	New	TR9	Down	eve	9.5 ^{PSI} _{IN WC}	10 ^{PSI} _{IN WC}
SECOND STAGE	1st	Brass	06D2025	Rego	New	Y46R	Down	eve	1.5 PSIG	2 PSIG
	2nd								IN WC	IN WC
THIRD STAGE									IN WC	IN WC

SYSTEM LEAK TEST

SINGLE STAGE/ INTEGRAL/ SECOND STATE	START PRESSURE (INCHES WC)	END PRESSURE (INCHES WC)	TIME HELD	SYSTEM OK
SECOND STAGE	1st			
	2nd	9.0WC	10 mins	OK
THIRD STAGE				

Comments 1-7-26 - installed cooktop - Matt checked for leaks.

Reference Invoice No. _____ Date 12/22/25

I, Cole Truett (please print name) certify that I have completed the System Check as prescribed.

- Performed Odor Test Yes
- Performed Leak/Pressure Test Yes
- Placed Safety Decal Yes
- Left Consumer Safety Information and Material Yes

Cole Truett
(Service Technician's Signature)

I, _____ (Please print name)

- Know how to turn off the gas in case of emergency.
- Have smelled propane and can detect its odor.
- Have received the consumer safety information and material.
- Had gas system deficiencies and/or corrections, if any, clearly explained to me.
- Am satisfied with the service work performed.

(Customer's Signature)