



congerlpgas.com

INVOICE / WORK ORDER NO.

Gas

127600

446 S. Ridge Ave.
Tifton, GA 31794
(229) 386-5574

306 S. Main St.
Sylvester, GA 31791
(229) 776-7336

604-B N. Broadfoot Blvd.
Vidalia, GA 30474
(912) 537-8722

3117 Veterans Parkway S.
Moultrie, GA 31788
(229) 985-6942

2310-B Highway 84 W
Valdosta, GA 31602
(229) 469-4250

NAME Dan Richardson RT# _____ RT. SEQ. _____ ACCT # 01-11237 DATE June 25th 2026 INT 5.5

MAILING ADDRESS _____ CO. _____ CITY _____

ADDRESS 2002 Rutland Rd. APT/LOT NO. _____

CITY Tifton STATE GA ZIP CODE 31793

SERVICE REQUESTED: ☐ CASH ☐ CHARGE DATE PROMISED _____

NEW CUSTOMER INFORMATION

S.S. NO. _____ DELV _____
HOME PH _____ RENT _____
WORK PH _____ CREDIT _____
LITE PILOT _____ PC _____
EMPLOYER _____
DR. _____ USE _____ LEASE _____

email: Dan Richardson@CongerLPGas

cell # 229-386-1759

PAY BILL ONLINE @congerlpgas.com

DIRECTIONS: hook up new RXP199: w/h

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
					MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
	<u>RXP 199</u>	<u>#26614</u>	<u>RXP199</u>	<u>Tr. BA-233661</u>	
<u>1</u>	<u>3/8 floor tile</u>				<u>2 23</u>
<u>4</u>	<u>3/8 floor nuts</u>			<u>0.75</u>	<u>3 78</u>
<u>1</u>	<u>3/8 cutoff</u>				<u>12 00</u>
<u>1</u>	<u>B46R R.R.</u>				<u>57 80</u>
	<u>Sediment trap</u>				<u>24 95</u>
	<u>Cover kit for RXP199</u>				<u>182 16</u>
	<u>Vent cap for Rinnai</u>	<u>RXOVC</u>			<u>50 77</u>

WORK PERFORMED:	REGULATION INFORMATION	APPLIANCES/EQUIP. SOLD	CODE
<u>hung water heater</u>	MAKE: <u>TR90</u> MODEL: <u>TR9</u>	PARTS/MAT. USED	
<u>and hooked up gas</u>	DATE CODE: <u>07D9015</u> VENT: <u>Down</u>	TANK RENT	

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:		LEAK AND PRESSURE TEST		SALES TAX	
1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐		HIGH: 1st Stage 2nd Stage LOW		_____ %	
2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A PAMPHLET NUMBER 54 ☐		START LOCK-UP: <u>9.2</u> PSI	START LOCK-UP: <u>12.6</u> W.C.	LABOR	<u>200 00</u>
I HAVE RECEIVED A SCRATCH AND SNIFF BROCHURE AND THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.		TANK OFF: PRESSURE <u>6.0</u> PSI	TANK OFF: PRESSURE <u>9.0</u> W.C.	<u>GPC</u>	<u>GR</u> <u>(400 00)</u>
		AFTER 10 MINUTES: <u>6.0</u> PSI	AFTER 10 MINUTES: <u>9.0</u> W.C.		
		PRESSURE AS LEFT: <u>9.0</u> PSI	PRESSURE AS LEFT: <u>11.0</u> W.C.		
X _____ CUSTOMER SIGNATURE		PIPING PRESSURE TEST		INV. TOTAL	<u>160.39</u>
		START <u>6.0</u> PSIG	FINISH <u>6.0</u> PSIG	AMOUNT RECEIVED	

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

Justin Seabolt
SERVICE REP. SIGNATURE

June 25, 2026 x
DATE

CUSTOMER SIGNATURE