



congerlpgas.com

121566

146 S. Ridge Ave.
Tifton, GA 31794
(229) 386-5574

306 S. Main St.
Sylvester, GA 31791
(229) 776-7336

604-B N. Broadfoot Blvd.
Vidalia, GA 30474
(912) 537-8722

3117 Veterans Parkway S.
Moultrie, GA 31788
(229) 985-6942

2310-B Highway 84 W
Valdosta, GA 31602
(229) 469-4250

NAME Todd Moore RT# _____ RT. SEQ. _____ ACCT # 2-23508 DATE 6-5-2025 INT JS

MAILING ADDRESS _____ CO. _____ CITY _____

ADDRESS 105 Dove Rd APT/LOT NO. _____

CITY Warwick STATE GA ZIP CODE 31796

SERVICE REQUESTED: ☐ CASH ☐ CHARGE DATE PROMISED _____

NEW CUSTOMER INFORMATION
S.S. NO. _____ DELV _____
HOME PH _____ RENT _____
WORK PH _____ CREDIT _____
LITE PILOT _____ PC _____
EMPLOYER _____
DR. _____ USE _____ LEASE _____

email: Toddmoore51@yahoo.com

cell # 862-5166

PAY BILL ONLINE @congerlpgas.com

DIRECTIONS: Set tank, install w/h, run
lines to stove

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
<u>Set</u>	<u>120</u>	<u>U-195412</u>	<u>59%</u>	<u>@ 3.849</u>	MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
<u>1</u>	<u>REG</u>			<u>(WH)</u>	<u>1199.95</u>
<u>26'</u>	<u>1/2 copper</u>			<u>4.95</u>	<u>128.70</u>
<u>19'</u>	<u>3/4 copper</u>			<u>3.95</u>	<u>75.05</u>
	<u>BULK</u>				<u>79.95</u>
<u>2</u>	<u>1/2 mip</u>			<u>3.95</u>	<u>7.90</u>
<u>2</u>	<u>1/2 cutoff</u>			<u>19.95</u>	<u>39.90</u>
	<u>Settlement trap w/cutoff</u>				<u>49.95</u>
<u>1</u>	<u>1/2-3/4 mip EL</u>				<u>6.95</u>
<u>4</u>	<u>1/2 flare nuts</u>			<u>2.95</u>	<u>11.80</u>

WORK PERFORMED:	REGULATION INFORMATION	APPLIANCES/EQUIP. SOLD
<u>Set tank, installed</u>	MAKE: <u>CGO</u> MODEL: <u>TA9</u>	<u>(MP)</u>
<u>W/h, run line for stove</u>	DATE CODE: <u>1002024</u> VENT: <u>Down</u>	<u>(MS)</u>
	TANK RENT	

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:	LEAK AND PRESSURE TEST	SALES TAX
1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐	HIGH: 1st Stage 2nd Stage LOW	_____ %
2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐	START LOCK-UP: 9.2 PSI PSI START LOCK-UP: 12.7 W.C. LABOR	
I HAVE RECEIVED A SCRATCH AND SNIFF BROCHURE AND THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.	TANK OFF: PRESSURE 6.0 PSI PSI TANK OFF: PRESSURE 9.0 W.C.	<u>GR</u>
	AFTER 10 MINUTES: 6.0 PSI PSI AFTER 10 MINUTES: 9.0 W.C.	<u>01</u>
	PRESSURE AS LEFT: 9.0 PSI PSI PRESSURE AS LEFT: 11.0 W.C.	
X	PIPING PRESSURE TEST	INV. TOTAL
CUSTOMER SIGNATURE	START 6.0 PSIG FINISH 6.0 PSIG	AMOUNT RECEIVED

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

Robert L. Jones
SERVICE REP. SIGNATURE

6-10-2025
DATE

x _____
CUSTOMER SIGNATURE