10/18/2024 3:35:49 PM

Zone:B-014-WED-

202644

274812 249435

Net 30

WORK ORDER

Customer #: Order #:

Location #:

Terms:

C	h	ri	S	R	a	n	n
J			•		·	\sim	~

875 Old Mill Road Mineral Bluff, GA 30559 (954) 548-1580

Map Code:

Service Code: Propane Service

Description:

Date Ordered: 10/18/2024

10/29/24 Drop In 500UG w/150gal @2.999g; Pump Existing; T/I And Monitor; Going on Auto; call Chris (954) 548-1580; CCOF; cpc

Scheduled Date:

Est. Completion:

Start:

Last Tune Up:

Tech:

Stop:

Name:

Contract:

Last Service:

SC Renewal:

Model:

Manufact: Notes:

Instructions:

Service History:

Date Invoice # Tech **Problem Reported**

Service Notes



INVOICE

20264		Customer #:	
Net 3		Payment Terms:	
27481	Invoice #:		
2024-10-2	Invoice Date		
\$2,182.9	Total Due		

Chris Rapp
875 Old Mill Road
Mineral Bluff, GA 30559

Make Check Payable to: Folger Gas, LLC			
Amount Enclosed: \$			
Remit To:			
Folger Gas, LLC PO BOX 2155 Blue Ridge, GA 30513			

Customer Name Chris Rapp		Delivery/Service Address	Cust #	nvoice#	Inv Date
		875 Old Mill Road - Mineral Bluff, GA 30559	202644	274812	2024-10-29
Quantity	Item Number	Description	Unit Price		TOTAL
1.00	511337	ANODE BAG	\$349.9	500	\$349.95
2.25	Labor	Labor	\$100.0	000	\$225.00
35.00	12R50	1/2" COPPER TUBING	\$5.5	000	\$192.50
6.00	3708	1/2" FLARE NUTS	\$3.7	500	\$22.50
1.00	GENKIT	Generator Kit	\$239.9	500	\$239.95
1.00	GENREG	Generator Regulator LV4403B46	\$99.9	500	\$99.95
10.00	1PSII	1" PS Generator Piping	\$12.9	500	\$129.50
1.00	44-8	1/2" FLARE TEE	\$5.2	500	\$5.25
1.00	42-8	1/2"X1/2" FLARE UN	\$4.2	500	\$4.2
1.00	Shop Supplies	Shop Supplies	\$38.3	500	\$38.3
1.00	Labor	UG TANK BURIAL	\$800.0	000	\$800.00
1.00	Labor	Labor	\$0.0	000	\$0.00
		Fannin County Tax: GA State Sales Tax:			\$32.4 \$43.2

Tank/Equipment:

Heating System -

For Fuel or Service At:

875 Old Mill Road - Mineral Bluff, GA 30559

\$2,107.20	Sub Total
\$0.00	Charges
\$75.78	Tax Total

	0.04.04	TOTAL DUE	\$2,182.98
ACCOUNT BALANCE	\$491.81	I O I AL DOE	\$2, IOE:00
7.000011701-111-1			

10/29/2024 - Technician: Alexander Cash - Work Performed: - Buried 500ug w/ 150gals and anode bag. Old tank would not check, could not pump over. Extended Yard line to new tank and ran line for generator. Hooked first and second stage to genset and existing system. Pressure test at 15 psi for 10 min, passed. Leak check at 90 psi for 10 min. No leaks. Installed monitor # 29075508. AC/JP 30% in tank

Folger Gas, LLC PO BOX 2155 Blue Ridge, GA 30513

706-632-7606

www.folgergas.com