



congerlpgas.com

110890

146 S. Ridge Ave.
Tifton, GA 31794
(229) 386-5574306 S. Main St.
Sylvester, GA 31791
(229) 776-7336604-B N. Broadfoot Blvd.
Vidalia, GA 30474
(912) 537-87223117 Veterans Parkway S.
Moultrie, GA 31788
(229) 985-6942NAME McDonald Construction RT# _____ RT SEQ. _____ ACCT # 2-110600 DATE 1-14-25 INT 1/2

MAILING ADDRESS _____ CO. _____ CITY _____

ADDRESS 119 Telli Dr APT/LOT NO. _____CITY Sylvester STATE GA ZIP CODE 31791

NEW CUSTOMER INFORMATION

S.S. NO. _____ DELV. _____
HOME PH. _____ RENT. _____
WORK PH. _____ CREDIT _____
LITE PILOT _____ PC _____
EMPLOYER _____
DR. _____ USE _____ LEASE _____SERVICE REQUESTED: ☐ CASH ☐ CHARGE DATE PROMISED _____

email: _____

cell # 881-9477

PAY BILL ONLINE @congerlpgas.com

DIRECTIONS:

Tyler Rd241 Cottler Rd Tifton GA

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
					MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
	R. now	RL75	PCA 037477	(AP)	999.95
	R. now pipe cover kit				214.95
	Sediment trap with relief valve				44.95
	1/2" 48" flex line				34.95
2	1/2" x 1/2" cap			3.95	7.90

WORK PERFORMED:	REGULATION INFORMATION	APPLIANCES/EQUIP. SOLD	CODE
Installed R. now	MAKE: <u>R. now</u> MODEL: <u>TA7</u>	(AP)	302.75
Hooded up stove converted	DATE CODE: <u>01B1211</u> VENT: <u>Down</u>	PARTS/MAT. USED	(MS) 34.37
stove		TANK RENT	

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:				LEAK AND PRESSURE TEST		SALES TAX	
1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐	HIGH:	1st Stage	2nd Stage	LOW		%	
2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐	START LOCK-UP:	95 PSI		START LOCK-UP:	131 W.C.	LABOR	270.00
I HAVE RECEIVED A SCRATCH AND SNIFF BROCHURE AND THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.	TANK OFF PRESSURE:	60 PSI		TANK OFF PRESSURE:	90 W.C.		(200.00)
	AFTER 10 MINUTES:	60 PSI		AFTER 10 MINUTES:	90 W.C.		
	PRESSURE AS LEFT:	90 PSI		PRESSURE AS LEFT:	110 W.C.		
X _____ CUSTOMER SIGNATURE				PIPING PRESSURE TEST		INV. TOTAL	1530.18
				START	60 PSIG	FINISH	60 PSIG
						AMOUNT RECEIVED	

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

SERVICE REP. SIGNATURE

DATE

X

CUSTOMER SIGNATURE

WHITE/FILE COPY; YELLOW/CUSTOMER COPY; PINK/POSTING COPY; BLUE/OFFICE COPY