



146 S. Ridge Ave.
Tifton, GA 31794
(229) 386-5574

306 S. Sylvest
(229)

Application Rinnai GPC
Gas Check Warranty Inv
New Cust Pkg 5 Yr Letter
Lease/Rent/Amt e/e/e

INVOICE / WORK ORDER NO.

112828

3117 Veterans Parkway S.
Moultrie, GA 31788
(229) 985-6942

NAME (Dwayne Turner) RT# _____ RT. SEQ. _____ ACCT # 1-19770 DATE 1-24-25 INT EA

MAILING ADDRESS Tropical Air - FARM CO. _____ CITY _____

ADDRESS 338 Alapaha River Rd APT/LOT NO. _____

CITY Chula STATE GA ZIP CODE 31733

NEW CUSTOMER INFORMATION	
S.S. NO. _____	DELV _____
HOME PH _____	RENT _____
WORK PH _____	CREDIT _____
LITE PILOT _____	PC _____
EMPLOYER _____	
DR. _____	USE _____ LEASE _____

SERVICE REQUESTED: ☐ CASH ☐ CHARGE DATE PROMISED _____

email: admin@tropicalairllc.com
cell # 229-445-0157

PAY BILL ONLINE @congerlpgas.com

DIRECTIONS: Run lines to w/h/Install
Run lines to OPD Valves

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
	500	25E033961	0	ON SITE	MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
45'	1/2 COPPER				222 75
25'	3/4 TRAIL PIPE				198 75
1	Rinnai	RL750P	PDCAD60752		999 95
1	BT Regulator				79 95
3	OPD Valves				89 85
4	1/2 flare nut				11 80
	Black Iron MISC				30 00
1	Reg Mount				9 95
1	3/4 poly couplings				44 95

WORK PERFORMED:	REGULATION INFORMATION	APPLIANCES/EQUIP. SOLD	CODE
OPD valves	MAKE: REGO MODEL: TR7	PARTS/MAT. USED	WH
	DATE CODE: 3-2020 VENT: DOWN	TANK RENT	MS
			CF

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:	LEAK AND PRESSURE TEST	SALES TAX	LABOR	EQ	GR
1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐	HIGH: 1st Stage 2nd Stage LOW	8%	LB	EQ	GR
2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐	START LOCK-UP: 11 PSI PSI START LOCK-UP: W.C.				
	TANK OFF: PRESSURE 9 PSI PSI TANK OFF: PRESSURE W.C.				
	AFTER 10 MINUTES: 9 PSI PSI AFTER 10 MINUTES: W.C.				
	PRESSURE AS LEFT: 11 PSI PSI PRESSURE AS LEFT: W.C.				
X CUSTOMER SIGNATURE	PIPING PRESSURE TEST	INV. TOTAL			
	START PSIG FINISH PSIG	AMOUNT RECEIVED			

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

Eric Pritchard SERVICE REP. SIGNATURE 2/28/25 DATE X CUSTOMER SIGNATURE