



congerlpgas.com

INVOICE / WORK ORDER NO.

120922

146 S. Ridge Ave.
Tifton, GA 31794
(229) 386-5574

306 S. Main St.
Sylvester, GA 31791
(229) 776-7336

604-B N. Broadfoot Blvd.
Vidalia, GA 30474
(912) 537-8722

3117 Veterans Parkway S.
Moultrie, GA 31788
(229) 985-6942

2310-B Highway 84 W
Valdosta, GA 31602
(229) 469-4250

NAME Neal Kicklighter RT# _____ RT. SEQ. _____ ACCT # 2-228 70 DATE 2-25-25 INT _____

MAILING ADDRESS 2122 Bethel Rd. SYCAMORE CO. _____ CITY _____

ADDRESS 355 C O Dum Rd APT/LOT NO. _____

CITY Warwick STATE Ga. ZIP CODE _____

SERVICE REQUESTED: ☐ CASH ☐ CHARGE DATE PROMISED _____

Install WH, run lines, Hook up stove

DIRECTIONS: RE199

NEW CUSTOMER INFORMATION

S.S. NO. _____ DELV _____
HOME PH. _____ RENT _____
WORK PH. _____ CREDIT _____
LITE PILOT _____ PG _____
EMPLOYER _____
DR. _____ USE _____ LEASE _____

email: _____

cell # 821-0381

PAY BILL ONLINE @congerlpgas.com

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
					MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
	Rinnai	RE199c	SFUA-078013	(WH)	1399.95
	Sediment trap with cutoff valve				44.95
	LV4403B46R regulator				79.95
86'	1/2" copper			4.95	425.70
26'	3/4" trace pipe			7.95	206.70
3	3/4" trace ends			44.95	134.85
	3/4" trace flange				44.95
2	1/2" flare cutoff valves			19.95	39.90
7	1/2" flare nuts			2.95	20.65

WORK PERFORMED: Installed Rinnai,

REGULATION INFORMATION

APPLIANCES/ EQUIP. SOLD

(MP)

1033.30

Hooked up central unit and
run line for stove

MAKE: RingoMODEL: TR9

PARTS/MAT. USED

(MS)

94.40

DATE CODE: 07C2022VENT: Down

TANK RENT

CF

14.95

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:

LEAK AND PRESSURE TEST

SALES TAX

_____%

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐

2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐

I HAVE RECEIVED A SCRATCH AND SNIFF BROCHURE AND THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.

X

CUSTOMER SIGNATURE

HIGH:	1st Stage	2nd Stage	LOW
START LOCK-UP:	9.2 PSI	PSI	START LOCK-UP: 12.9 W.C.
TANK OFF: PRESSURE	6.0 PSI	PSI	TANK OFF: PRESSURE 9.0 W.C.
AFTER 10 MINUTES: PRESSURE AS LEFT:	6.0 PSI	PSI	AFTER 10 MINUTES: PRESSURE AS LEFT: 11.0 W.C.

PIPING PRESSURE TEST

INV. TOTAL

3086.01

START 6.0 PSIG FINISH 6.0 PSIG AMOUNT RECEIVED

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

James & Justin
SERVICE REP. SIGNATURE

3-4-25
DATE

X

CUSTOMER SIGNATURE

WHITE/FILE COPY; YELLOW/CUSTOMER COPY; PINK/POSTING COPY