



INVOICE

No 11230 ✓

HOME OWNED & OPERATED

P.O. BOX 506 • BAXLEY, GEORGIA 31515
2174 HATCH PARKWAY SOUTH • BAXLEY, GEORGIA 31513 • Tel. (912) 367-1151

NAME	Woody Holland	ACCOUNT NO.	
MAIL ADDRESS	2133 Gordon Darcsey Rd.	DATE ORDERED	
CITY/STATE/ZIP	Bristol GA 31518	DATE PROMISED	
PHONE	904-449-2127	DATE COMPLETED	3-19-25
LOCATION		TERMS	

INSTRUCTIONS install 250 gallon AG/UG tank, run all gas lines, install tankless water heater, fire box, gas logs, hook up generator

QTY.	TAG NO. AND DESCRIPTION OF APPLIANCE/MATERIAL	UNIT PRICE	SALES AMOUNT
1	Rinnai RE199e tankless water heater w/isolation valves, serial # SC.UA-030714		1500 00
1	42" Breckenridge fire box, w-porcelain liner, T-stat blower, outer trim kit		1349 95
1	30" Peterson Real-Fyre G10-24/30-15(M)P gas logs		1298 50
1	250 gallon AG/UG 2024 quality steel tank		2500 00
1	Anode bag		200 00
200	gallon of propane	2.89	578 00
185	1/2" coated copper @ 3.29 = 608.65 / 80' 3/8" c. copper @ 2.79	223.20	831 85
	all regulators, pigtail, gas fittings, cut off valves		386 95

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐

THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.

X CUSTOMER'S SIGNATURE

SERVICES PERFORMED

installed 250 gallon AG/UG tank, anode bag, all gas lines, tankless water heater, fire box, logs, hooked up & converted generator to LP, ran pressure check, lit & checked appliances

TOTAL TIME

HOURS

LABOR

860 00

SUBTOTAL

SALES TAX

691 62

TOTAL DUE

10,196 87

-GPGA rebate 400.00
AMOUNT

\$ 9796.87

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

INSTALLATION OR TURN ON	REMOVAL OR TURN OFF	LEAK AND PRESSURE TEST	
		HIGH	LOW
SIZE: 250	SIZE	START LOCK UP:	START LOCK UP:
S/N: 1521031	S/N:	TANK OFF PRESSURE:	TANK OFF PRESSURE:
GALLONS OR READING: 200 gal	GALLONS OR READING:	AFTER 10 MINUTES	AFTER 15 MINUTES
		PRESSURE AS LEFT:	PRESSURE AS LEFT:

RECEIVED

BY

DATE

SERVICES RECEIVED

BY

WHITE/CUSTOMER'S COPY; YELLOW/POSTING COPY; PINK/FILE COPY

GASCheck - Gas Appliance System Check

Account Name _____ Invoice Number _____ Date 3/19/25
 Name Woody Holland Company Sikes Propane, Inc.
 Address 2133 Gordon Darsey Rd. Call Taken By _____
 City Bristol State GA Zip 31518 Telephone (Cell) 904-449-2127 (Home) _____
 Appliance Check

Appliance	<u>water heater</u>	<u>gas Logs</u>	<u>Generator</u>			
Manufacturer	<u>Rinnai</u>	<u>Peterson</u>	<u>Generac</u>			
Model #	<u>RF199a</u>	<u>G10-24/30-15CM</u>	<u>G0072900</u>			
Serial #	<u>5C-4A-03 0714</u>	<u>2012545</u>	<u>301499435 8</u>			
BTL's	<u>199,000</u>	<u>37,000</u>	<u>330,000</u>			
Burner - Com. Chamber	<u>ok</u>	<u>ok</u>	<u>ok</u>			
Man. Shutoff / Sed. Trap	<u>installed</u>	<u>installed</u>	<u>installed</u>			
Control / Pilot Safety System	<u>ok</u>	<u>ok</u>	<u>ok</u>			
Venting System	<u>ok</u>	<u>ok</u>	<u>ok</u>			
Age	<u>new</u>	<u>new</u>	<u>new</u>			
Taken Out Of Service Or Operation		<u>30"</u>				

Container Check

Size	Serial #	Manufacturer	MFR. Date	Location	Container Condition	Relief Valve	Fittings Leak Check
<u>250</u>	<u>1521031</u>	<u>Quality Steel</u>	<u>2024</u>	<u>ok</u>	<u>new</u>	<u>06C22</u>	<u>ok</u>

Pressure Test (If Applicable)

Start Pressure	End Pressure	Time Held	Pressure Held	Work Order
<u>120 psi.</u>	<u>120 psi.</u>	<u>10 min.</u>	<u>0</u>	<u>0</u>

Piping Check

Materials	Size	Cover / Protection
<u>coated copper</u>	<u>1/2" x 3/8"</u>	<u>ok</u>

System Leak Check

Start Pressure	End Pressure	Time Held	Pressure Held	Work Order
<u>9 in. wc.</u>	<u>9 in. wc.</u>	<u>10 min.</u>	<u>0</u>	<u>0</u>

Regulator Check

Type	Manufacturer	Date	Model	Vent Position- Protection
<u>first</u>	<u>Rago</u>	<u>06D2024</u>	<u>LV4403TR9</u>	<u>w-c</u>
<u>second</u>	<u>Rago</u>	<u>04C2024</u>	<u>LV4403B66</u>	<u>down</u>
<u>second</u>	<u>Rago</u>	<u>07E2024</u>	<u>LV3403B4</u>	<u>down</u>

Safety Information Supplied: _____

Comments: Please note all repairs and corrections made along with any recommended actions