



congerlpgas.com

INVOICE / WORK ORDER NO.

127527

146 S. Ridge Ave.
Tifton, GA 31794
(229) 386-5574

306 S. Main St.
Sylvester, GA 31791
(229) 776-7336

604-B N. Broadfoot Blvd.
Vidalia, GA 30474
(912) 537-8722

3117 Veterans Parkway S.
Moultrie, GA 31788
(229) 985-6942

2310-B Highway 84 W
Valdosta, GA 31602
(229) 469-4250

NAME John Yawn RT# EB RT. SEQ. _____ ACCT # 0125082 DATE 2-17-26 INT _____

MAILING ADDRESS _____ CO. _____ CITY _____

ADDRESS 477 Sweet Lane Ln APT/LOT NO. _____

CITY Nashville STATE Ga ZIP CODE 31639

NEW CUSTOMER INFORMATION

S.S. NO. _____ DELV _____
HOME PH _____ RENT _____
WORK PH _____ CREDIT _____
LITE PILOT _____ PC _____
EMPLOYER _____
DR. _____ USE _____ LEASE _____

SERVICE REQUESTED: CASH CHARGE DATE PROMISED _____

email: JohnC.Yawn@9mad.com
cell # 229-502-2797

PAY BILL ONLINE @congerlpgas.com

DIRECTIONS: Set Tank (120) hook up w/h

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
					MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL
Set	120	1559348	59%						

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
10'	3/8 C6 PPL			4.95	49.50
1	3/8 cutoff				24.95
2	3/8 FIBRE MATS			1.95	3.90
1	3/8 - 1/2 MOP			3.95	3.95
	Slide mount Trap				24.95
	1346R REG.				79.95
	Misc Supplies				22.03
	Rinnai	RE180e	TH.42-114276		1199.95

WORK PERFORMED: <u>Set tank (120)</u>	REGULATION INFORMATION		APPLIANCES/EQUIP. SOLD	CODE	1,199.95
<u>Run line to water heater</u>	MAKE: <u>REGO</u>	MODEL: <u>TA9</u>	PARTS/MAT. USED		187.20
	DATE CODE: <u>07/02/25</u>	VENT: <u>Down</u>	TANK RENT		10.00

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:	LEAK AND PRESSURE TEST			SALES TAX	
1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 <input type="checkbox"/>	HIGH:	1st Stage	2nd Stage	7%	108.00
2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 <input type="checkbox"/>	START LOCK-UP:	9.2 PSI	PSI		16.85
I HAVE RECEIVED A SCRATCH AND SNIFF BROCHURE AND THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.	TANK OFF: PRESSURE	6.0 PSI	PSI		.90
	AFTER 10 MINUTES:	6.0 PSI	PSI		1.71
	PRESSURE AS LEFT:	9.0 PSI	PSI		1.95
	START LOCK-UP:	12.6 W.C.			1.80
	TANK OFF: PRESSURE	9.0 W.C.			180.00
	AFTER 10 MINUTES:	9.0 W.C.			22.03
	PRESSURE AS LEFT:	11.0 W.C.			20.00
	START	6.0 PSIG	FINISH 6.0 PSIG	5 GALLONS 01	(200.00) (B)
	PIPING PRESSURE TEST			INV. TOTAL	1,569.37
	AMOUNT RECEIVED				

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

Justin Scott
SERVICE REP. SIGNATURE

2-17-2026
DATE

CUSTOMER SIGNATURE