

4/29/2026 2:20:15 PM

Confirmed ✓
JH

WORK ORDER

Bradley Shepherd

2077 Mountain Creek Church Road
Pendergrass, GA 30567
(770) 714-1989

Cycle Code

Customer #: 205701
Order #: 498308
Location #: 281740
Zone: J-021-WED-
Terms: Net 30

Map Code:

Service Code: Propane Service

3003

Description: 5-6-26 h/u to appliances and generator 7707141989 COD *Test Anode*

Tech: _____

Date Ordered:	4/29/2026	Scheduled Date:	Est. Completion:	Start:	Stop:
---------------	-----------	-----------------	------------------	--------	-------

Name: _____ Last Service: 2/20/2026 Last Tune Up: _____
Contract: _____ SC Renewal: _____
Manufact: _____ Model: _____
Notes: _____
Instructions: _____

Service History:

Date	Invoice #	Tech	Problem Reported	Service Notes
------	-----------	------	------------------	---------------



www.folgergas.com

RINNAI WORK ORDER

Customer Acct #: 205701
Name BRADLEY SHEPHERD
Address 2077 MOUNTAIN CREEK CHURCH RD
PENDERGRASS, GA 30567

Date: 02/20/26
Instructions: SET LEASED 325UG W/260 GALS
RUN LINE TO STUB OUT CUSTOMER TO DIG NO
Order #: APPLIANCES T/I MONITOR

DESCRIPTION OF WORK

COMMENTS: Set leased 325UG with 260gals. ran yard line and connected to existing stub out. connected angle. performed pressure test @ 15psi for 10mins no leaks found. monitor installed.

SERVICED BY: BW/KS

DATE	START TIME	FINISH TIME	TOTAL TIME	LABOR RATE	AMOUNT
02-20-26	1000	1100	1	100.00/hr	100
				100.00/hr	

FOR OFFICE USE ONLY

Performed leak check ☒ Yes ☒ No
Gas check attached ☐ Yes ☒ No
Leak check Initial BW

Start Pressure End Pressure Time Held System OK

% in Tank

80%

AMOUNT REC'D

\$

☐ CASH ☐ CHECK #

☒ CREDIT CARD

CCDF

EXP. DATE

- * I have received the Consumer Safety information & material.
- * I am satisfied with the work performed.
- * Customer agrees to pay all costs of collection, agency fees, court costs, and reasonable attorney fees in the event of default on payment.
- * Signing agrees to year contract for discount.

CUSTOMER SIGNATURE

Retail Price

Rinnai \$

Standard Vent Kit \$

Standard Install \$

Total \$

Contract Price

\$

\$

\$

\$

Tank Set

L.P. Gas /Gal 2.999

Gallons 260

FRCC \$9.79

Fuel Total 789.53

Tank Lease/YR 129.00

Total Materials

Sub-Total

Sales Tax

Tank Set Fee \$250

Safety Inspection \$129.95

Total Labor

Total charges

Prepay Bal On Account

New Cust Special

L.P. Gas /Gal 2.499

Gallons 260

FRCC \$9.79

Fuel Total 659.53

1st yr Lease FREE

~~1320.66.15~~ 311.70

~~1320.78~~ 270.73

~~92.46~~ 67.96

Tank Set Fee

\$29.95

Safe Appliance Savings

Safe Appliance Rebate

589.00

250.00

TOTAL BALANCE DUE

1406.13
1324



PROPANE GAS PIPING SYSTEM CHECK

Customer Account #: **205701**

Date: **05/06/26**

Name: **BRADLEY SHEPHERD**

Instructions: **H/U TO APPLIANCES AND GENERATOR**

Address: **2077 MOUNTAIN CREEK CHURCH ROAD**

PENDERGRASS, GA 30 567

Order #:

Disclaimer: This inspection covers gas equipment and appliances visible and readily accessible to the service technician and represents the conditions existing on the date of inspection. It does not cover latent or manufacturing defects, the internal workings of sealed equipment or structural components, and cannot be construed to cover future or unforeseen happenings.

Appliance Check:

Appliance	Generator	Log Set	Water Heater	Cool Top		
Manufacturer	Generac	Redd Heater	Boiler White	Wolf		
Model #	60073270	N/A	RTER199	SAT484DC-1P		
Serial #	3019145992	N/A	F2400119603	19445125		
Burner/Combustion Chamber	☒ Ok	☒ Ok	☒ Ok	☒ Ok	☐ Ok	☐ Ok
Manual Shutoff	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Sediment Trap	☒ Ok	☐ Ok	☒ Ok	☐ Ok	☐ Ok	☐ Ok
Pilot Safety System	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Electronic Ignition System	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Venting System	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☒ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Combustion Air	☒ Ok	☒ Ok	☒ Ok	☒ Ok	☐ Ok	☐ Ok
Taken Out of Service	☐ Yes ☒ No	☐ Yes ☒ No	☐ Yes ☒ No	☐ Yes ☒ No	☐ Yes ☐ No	☐ Yes ☐ No

Container Check:

Size	Serial #	Container Fitting Leak Test	Manufacturer	Manufacture Date	Location	Tank Condition
325	M2542401	Good	Tci	2025	UG	Good

Regulator(s):

Manufacturer	Model	Regulator Date	Regulator Venting	Flow/Delivery Pressure	Lock-Up Pressure
Twin			☐ Correct ☐ Incorrect		
1st	MEC	09 Dec 24	☒ Correct ☐ Incorrect		
2nd	Fisher	19 Feb 25	☒ Correct ☐ Incorrect	12	13

Piping System Leak Test:

Pressure Test:

Start Pressure	End Pressure	Time Held	Pass	Start Pressure	End Pressure	Time Held	Pass
135 PSI	135 PSI	10 Mins	☒ Yes	15 PSI	15 PSI	10 Mins	☒ Yes
WC	WC	Mins	☐ No				☐ No

Comments: Water Heater not ready to fire. All other appliances working correctly. 80% in tank.

Customer Acknowledgment:

- I acknowledge, by checking each of the following items, that:
- ☒ I have informed the service technician of all gas-burning appliances, gas lines, and unused piping not connected to any gas appliance on my property.
 - ☒ I have been informed of what deficiencies, repairs &/or alterations, if any, were made to my gas system or appliances.
 - ☒ I have been told what to do if I smell a gas odor or otherwise suspect a gas leak and have been shown how to turn the gas supply off at the tank or cylinder.
 - ☒ I have smelled propane gas and can detect its odor.
 - ☒ I have been told to consider installing one or more gas detectors.
 - ☒ I have received safety information and told to read it and share it with all family members.
 - ☒ I am satisfied with the service work performed.

Service Technician (Print) <u>Kevin Smith</u>	Service Technician (Signature) <u>[Signature]</u>	Date <u>5-6-2026</u>
Customer (Print) <u>BRADLEY SHEPHERD</u>	Customer (Signature) <u>[Signature]</u>	Date