CONGER LP GAS — FUELING LIFE

congerlpgas.com

21424 122412

146 S. Ridge Ave.
Tifton, GA 31794
(229) 386-5574

306 S. Main St.
Sylvester, GA 31791
(229) 776-7336

604-B N. Broadfoot Blvd.
Vidalia, GA 30474
(912) 537-8722

3117 Veterans Parkway S.
Moultrie, GA 31788
(229) 985-6942

2310-B Highway 84 W
Valdosta, GA 31602
(229) 469-4250

Intrepid Bldg Systems

NAME Amanda Hobbs Job RT# ____ RT. SEQ. ____ ACCT # 1-23370 DATE 9-12-26 INT LP

MAILING ADDRESS ____ CO. ____ CITY ____

ADDRESS 194 Waterloo Rebecca Road APT/LOT NO. ____

CITY Chula STATE GA ZIP CODE 31733

NEW CUSTOMER INFORMATION
S.S. NO. ____ DELV ____
HOME PH ____ RENT ____
WORK PH ____ CREDIT ____
LITE PILOT ____ PC ____
EMPLOYER ____
DR. ____ USE ____ LEASE ____

SERVICE REQUESTED: ☐ CASH ☐ CHARGE DATE PROMISED ____

Set tank and install Rinnai TWH

email:
cell # 229-424-2891
PAY BILL ONLINE @congerlpgas.com

DIRECTIONS:

Waiting for contracter, was having problem getting money from home owner per contractor

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
					MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL
~~SET~~	120	156 2115	40%						
misc supplies								116	51

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
1	RE160eP	RE160i	PKLA-099103		1099 95
132'	3/4 Poly			0 95	125 40
2	Coppersert			89 95	179 90
	Rinnai Vent Pipe + Elbow				309 85
2	3/4 maxi-flo 12			99 95	199 90
	1/4 LR Reg.				105 95
	1/2 cutoff				24 95
2	3/4 Trac Fittings			44 95	89 90
2	1/2 Flare nuts			2 95	5 90

WORK PERFOMED: Set Tank, run Yard Line, vented 1/2

REGULATION INFORMATION
MAKE: Rego MODEL: TR9
DATE CODE: 04D2025 VENT: Down

		CODE	
APPLIANCES/ EQUIP. SOLD			1,099 95
PARTS/MAT. USED			1,041 75
TANK RENT			
		CF	18 95
SALES TAX ____ %			88.00 1.52 / 83.34 9.32
LABOR			900 00
			116 51
INV. TOTAL			3,359.34
AMOUNT RECEIVED			

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐

2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A PAMPHLET NUMBER 54 ☐

I HAVE RECEIVED A SCRATCH AND SNIFF BROCHURE AND THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.

X ____ CUSTOMER SIGNATURE

LEAK AND PRESSURE TEST

HIGH:	1st Stage	2nd Stage	LOW
START LOCK-UP:	9.2 PSI	2.4 PSI	START LOCK-UP: W.C.
TANK OFF: PRESSURE	6.0 PSI	1.5 PSI	TANK OFF: PRESSURE W.C.
AFTER 10 MINUTES:	6.0 PSI	1.5 PSI	AFTER 10 MINUTES: W.C.
PRESSURE AS LEFT:	9.0 PSI	2.3 PSI	PRESSURE AS LEFT: W.C.

PIPING PRESSURE TEST

START 6.0 PSIG FINISH 6.0 PSIG

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

Justin Sanford — SERVICE REP. SIGNATURE

11/3/26 — DATE

x ____ CUSTOMER SIGNATURE

WHITE/FILE COPY; YELLOW/CUSTOMER COPY; PINK/POSTING COPY