Sikes PROPANE

LOCALLY OWNED & OPERATED

P.O. BOX 506 • BAXLEY, GEORGIA 31515
2174 HATCH PARKWAY SOUTH • BAXLEY, GEORGIA 31513 • Tel. (912) 367-1151

INVOICE

Nº 11542

NAME	Baca Naked Farm @ Migeard	ACCOUNT NO.	
MAIL ADDRESS	5062 Hwy 144	DATE ORDERED	
CITY/STATE/ZIP	Baxley GA 31513	DATE PROMISED	
PHONE	912-288-5740	DATE COMPLETED	11-9-26
LOCATION	727 Industrial Park Dr.	TERMS	

INSTRUCTIONS set 250 gallon tank, run all gas lines, install tankless water heater, + 4 cooktops

QTY.	TAG NO. AND DESCRIPTION OF APPLIANCE/MATERIAL	UNIT PRICE	SALES AMOUNT
1	Rinnai RE199e tankless water heater w/isolation valves, serial # WF.UA-070934		1650 00
4	30" Dedi-Kit SS gas cooktop	300 00	1200 00
4	Wood's WFF176B Black Top Mount refrigerator	499 99	1999 96
200	gallon of propane	2 59	518 00
112	½" coated copper tubing	4 59	514 08
2	½" cut off valve	16 95	33 90
20	½" flare nut	1 90	38 00
4	½" flare tee	4 59	18 36
All	other gas fittings, thread sealant, pipe map, screws		42 20

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐

2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐

SERVICES PERFORMED set 250 gallon tank, ran all gas lines, installed tankless water heater, + 4 gas cooktops, converted cooktops to LP ran pressure check on 10-26-26 repaired gas line)

TOTAL TIME ____ HOURS

TOTAL MATERIAL	6,014 50
LABOR	800 00
SUBTOTAL	
SALES TAX	
TOTAL DUE	6814 50
-GPGA rebate	200.00
AMOUNT $	6,614.50

THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.

X _____
CUSTOMER'S SIGNATURE

SERVICES PERFORMED BY David Sikes

RECEIVED BY _____

DATE _____

SERVICES RECEIVED BY _____

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

INSTALLATION OR TURN ON	REMOVAL OR TURN OFF	LEAK AND PRESSURE TEST HIGH	LOW
		START LOCK UP:	START LOCK UP:
SIZE: 250	SIZE	TANK OFF PRESSURE:	TANK OFF PRESSURE:
S/N: 1549006	S/N:	AFTER 10 MINUTES:	AFTER 10 MINUTES:
GALLONS OR READING: 200gal	GALLONS OR READING:	PRESSURE AS LEFT:	PRESSURE AS LEFT:

WHITE/FACILITY/CUSTOMER'S COPY: YELLOW/POSTING COPY: PINK/FILE COPY

GASCheck - Gas Appliance System Check

Account Name @ Migrant | Invoice Number | Date 11/9/26

Name Bare Naked Farm | Company Sikes Propane, Inc.

Address 727 Industrial Park Dr. | Call Taken By

City Baxley | State GA | Zip 31513 | Telephone (Cell) 912-288-5740 | (Home)

Appliance Check

Appliance	Cooktop	water heater				
Manufacturer	Deli-Kit	Rinnai				
Model #	DK257-A10	RE199e				
Serial #	N/A	WF.UA-07 09.24				
BTU's	36,004	199,000				
Burner Com. Chamber	ok	ok				
Man. Shutoff / Sed. Trap	installed	installed				
Control / Pilot Safety System	ok	ok				
Venting System	ok	ok				
Age	new	new				
Taken Out Of Service Or Operation	(X4)					

Container Check

Size	Serial #	Manufacturer	MFR. Date	Location	Container Condition	Relief Valve	Fittings Leak Check
250	1549006	Quality Steel	2025	ok	new	03C23	ok

Pressure Text (If Applicable)

Start Pressure	End Pressure	Time Held	Pressure Held	0 \
115psi.	115psi.	10min.	Work Order	0 \

Piping Check

Materials	Size	Cover / Protection
coated copper	½"	ok

System Leak Check

Start Pressure	End Pressure	Time Held	Pressure Held	0 \
9in.wc	9in.wc.	10min.	Work Order	0 \

Regulator Check

Type	Manufacturer	Date Model	Vent Position/ Protection		
First	MEC	27NOV24/MEGR-1222H-BGF	u-c		
Second	Rego	08B2025/LV4403B66	down		

Safety Information Supplied:

Comments: Please note all repairs and corrections made along with any recommended actions