CONGER FUELING LIFE LP GAS
congerlpgas.com

INVOICE / WORK ORDER NO.
136900

NAME Josh Shaw RT# ____ RT. SEQ. ____ ACCT # 4-25030 DATE 11-10-26 INT MR

MAILING ADDRESS ____ CO. ____ CITY ____

ADDRESS 3705 Harder Rd APT/LOT NO. ____

CITY Valdosta STATE GA ZIP CODE ____

NEW CUSTOMER INFORMATION
S.S. NO. ____ DELV ____
HOME PH ____ RENT ____
WORK PH ____ CREDIT ____
LITE PILOT ____ PC ____
EMPLOYER ____
DR. ____ USE ____ LEASE ____

SERVICE REQUESTED: ☐ CASH ☐ CHARGE DATE PROMISED ____

email:
cell #
PAY BILL ONLINE @congerlpgas.com

DIRECTIONS: Hang 2 tankless W/H's, Hook up Cooktop and convert
Cutoff Valve Capped on Back porch, Maxitrols in Attic
Hung 2 WH. & trimed out House Hooked up & Convert. Cooktop Ran Jule
Check left tank off

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
					MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL
Set	120	2971282							

QTY	APPLIANCES / EQUIP. SOLD-PARTS/MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE	SALES AMOUNT
1	Rinnai	RE180ep	WJ.VA/120179		1199.95
1	Rinnai	RE180ep	WJ.VA/120184		1199.95
10	Gal. propane				
	See continuation.				

WORK PERFOMED:

REGULATION INFORMATION
MAKE: MODEL:
DATE CODE: VENT:

	CODE	
APPLIANCES/ EQUIP. SOLD	WH	1199.95
PARTS/MAT. USED	WH	1199.95
TANK RENT	MP	721.45
	CF	18.95
SALES TAX ____ %		96- .80 96- 6.92 57.72 1.52
LABOR 3 hours	3 men	720.00
	T/S	10.00
	MS	86.49
Rinnai	Rebate	(200.00)
INV. TOTAL		4215.75
AMOUNT RECEIVED		

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:
1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐
2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A PAMPHLET NUMBER 54 ☐

I HAVE RECEIVED A SCRATCH AND SNIFF BROCHURE AND THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.

X ____
CUSTOMER SIGNATURE

LEAK AND PRESSURE TEST

HIGH:	1st Stage	2nd Stage	LOW
START LOCK-UP:	PSI	PSI	START LOCK-UP: W.C.
TANK OFF: PRESSURE	PSI	PSI	TANK OFF: PRESSURE W.C.
AFTER 10 MINUTES:	PSI	PSI	AFTER 10 MINUTES: W.C.
PRESSURE AS LEFT:	PSI	PSI	PRESSURE AS LEFT: W.C.

PIPING PRESSURE TEST
START PSIG FINISH PSIG

THE USE AND CARE OF THE APPLIANCES AND EQUIPMENT HAVE BEEN EXPLAINED TO MY SATISFACTION. I ALSO ACKNOWLEDGE RECEIPT OF THE CUSTOMER COPY EXPLAINING THE SAFETY FEATURES OF SUCH EQUIPMENT ON THE REVERSE SIDE.

GPC Rebate (400.00)

[signature] 11-11-26 X ____
SERVICE REP. SIGNATURE DATE CUSTOMER SIGNATURE

WHITE/FILE COPY; YELLOW/CUSTOMER COPY; PINK/POSTING COPY

11/2025

3705 Harden Rd

CONGER LP GAS
FUELING LIFE
congerlpgas.com

146 S. Ridge Ave. Tifton, GA 31794 (229) 386-5574
360 S. Main St. Sylvester, GA 31791 (229) 776-7336
640-B N. Broadfoot Blvd. Vidalia, GA 30474 (912) 537-8722
3117 Veterans Parkway S. Moultrie, GA 31768 (229) 985-6942
2310-B Highway 84 W Valdosta, GA 31602 (229)469-4250

INVOICE / WORK ORDER NO. 136900

CONTINUATION SHEET

NAME John Shaw RT # RT. SEQ. ACCT # DATE INT

TANK PICKUP/SET	TANK SIZE	SERIAL #	TANK %	TANK DESTINATION	DOT PERMANENTLY INSTALLED CONTAINERS				
					MANUFACTURED DATE	LAST TEST DATE	SIZE	SERIAL #	% FULL

QTY	APPLIANCES / EQUIP. SOLD PARTS / MATERIAL USED	MODEL #	SERIAL NUMBER	UNIT PRICE		SALES AMOUNT	
1	LV4403Y4GR 2psi Reg.					129	95
2	LV4403B4GR 1/2psi					197	90
1	1/2 Maxiflex.					44	95
2	1/2 trac pipe Autoflare.					79	90
1	3/4FPT Shutoff.					24	95
2	3/4 sediment traps.					65	90
1	3/4FPT X 1/2FL shutoff.					24	95
6	1/2FL nuts.					17	70
10'	1/2 tubing.					79	50
1	1/2FL X 36" Flex connector.					39	95
1	RV4403TR9 1st Stage						
1	POL X POL X 20" pigtail						
3	1/2MPT X 1/2 FL connectors					11	85
1	3/4MPT X 1/2FL connector					3	95

ADDITIONAL COMMENTS

REGULATOR INFORMATION	MAKE:	MODEL:	DATE CODE:	VENT:

LEAK AND PRESSURE TEST		START LOCK UP: PSI	TANK OFF PRESSURE: PSI	AFTER 10 MINUTES: PSI	PRESSURE AS LEFT: PSI	PIPING PRESSURE TEST	
		STOCK LOCK UP: W.C.	TANK OFF PRESSURE: W.C.	AFTER 10 MINUTES: W.C.	PRESSURE AS LEFT: W.C.	START PSIG	FINISH PSIG

WHITE/FILE COPY; YELLOW/CUSTOMER COPY; PINK/POSTING/OFFICE COPY

CONGER FUELING LIFE LP GAS

GASCheck
Safeguarding you and your propane system

Residential Gas Appliance System Check

Company/Location Valdosta
Call Date
Date GAS Check® Requested
Call-Taker's Name
Instructions

Account Number
Name Josh Shaw
Address 3705 Hinder Rd
City, State, Zip Valdosta, GA
Telephone: Office Home

(Tankless)

PERFORMANCE CHECK: ITEM	Central Heating 1	~~Room Heating 2~~	Water Heater 3	Range 4	Clothes Dryer 5	6
Manufacturer		Rinnai	Rinnai	Frigidaire		
Model No.		RL180E	RE180E	FCCG3WJ7AB		
Serial No.		WJ64120179	WJ64120184	FG0890094		
Fuel		LP	LP	LP		
BTU Rating		180000	180,000	24,000		
Manual Shut-off (Installed/Existing)		Inst	Inst	exist		
Sediment Trap (Installed/Existing)		Inst	Inst	—		
Control Mfr./Model No.		Rinnai	Rinnai	—		
Pilot(s)/Pilot Safety System		—	—	—		
Ignition System(s): Mfr./Model No.		elec	elec	elec		
Thermostats: Mfr./Model No.		—	—			
Burner(s)/Combustion Chamber		OK	OK	OK		
Venting System/Draft Diverter		OK	OK	NA		
Combustion Air		OK	OK	OK		
Red Tag (removed from service)/Recall		—	—	—		

TANK/CYLINDER (Additional Serial Numbers):

SIZE	SERIAL NUMBER	MFR.	MFR. DATE	LAST TEST DATE	LOCATION	CONDITION OF: TANK	PAINT	PIGTAIL	FITTINGS	GAUGE	RELIEF VALVE COND.	DATE	CAP	FITTINGS LEAK TEST
120	Z971282	Manchester	26	26	G	G	G	G	G	G	G	26	Y	Y

PIPING/REGULATOR OPERATION/CONDITION

		PIPING MATERIAL	PIPING SIZE	REGULATOR MFR. DATE (CODE)	MFR.	REGULATOR CONDITION	MODEL	REG. VENT POSITION	HOW PROTECTED	FLOW PRESSURE	LOCK-UP PRESSURE
SINGLE STAGE		Pipe	3/4	26	Rego	New	LV4403	UR	DL	IN WC	IN WC
SECOND STAGE	1st	Tubing	1/2	4D 2025	Rego	New	LV4403	RG	DL	9 PSIG	10 PSIG
	2nd	Tube	3/4	6C 26	Rego	New	LV4403	UR	DL	IN WC	IN WC
THIRD STAGE		Pipe	3/4	8B25	Rego	New	LV4403	UR	DL	IN WC	IN WC

SYSTEM LEAK TEST

SINGLE STAGE/ INTEGRAL/ SECOND STATE		START PRESSURE (INCHES WC)	END PRESSURE (INCHES WC)	TIME HELD	SYSTEM OK
SECOND STAGE	1st				
	2nd	7	7	5min	OK
THIRD STAGE					

Comments

Reference Invoice No. Date 11-11-26

This inspection covers (propane/LP-gas) items and equipment visible and accessible to the service technician and represents the conditions existing on the date of inspection. It does not cover latent or manufacturing defects, the internal working of sealed equipment, or structural components, and cannot be construed to cover future or unforeseen happenings.

I, (Please print name)
- Know how to turn off the gas in case of emergency.
- Have smelled propane and can detect its odor.
- Have received the consumer safety information and material.
- Had gas system deficiencies and/or corrections, if any, clearly explained to me.
- Am satisfied with the service work performed.

(Customer's Signature)

I, (please print name) certify that I have completed the System Check as prescribed.

Performed Odor Test ☑ Yes
Performed Leak/Pressure Test ☑ Yes
Placed Safety Decal ☑ Yes
Left Consumer Safety Information and Material ☑ Yes

(Service Technician's Signature)