√SM

11/10/2026 8:09:46 AM

WORK ORDER

Margaret Archer

56 Cherokee Ridge Run
Mineral Bluff, GA 30559
(404) 993-6300

Customer #: 206480
Order #: 571235
Location #: 282748
Zone: B-014-WED-
Terms: Net 30

Tech: _____

Map Code:
Service Code: Propane Service
Description: ~~11/24/26~~ Run yard line - run line for grill hook up gas to HVAC
11-18 706-455-7100 CCOF-CLT

Date Ordered: 11/10/2026	Scheduled Date:	Est. Completion:	Start:	Stop:

Name:
Contract:
Manufact:
Notes:
Instructions:

Last Service: 10/16/2026
SC Renewal:
Model:

Last Tune Up:

Service History:

Date	Invoice #	Tech	Problem Reported	Service Notes

PROPANE GAS PIPING SYSTEM CHECK

FolgerGas PROPANE — GAS CHECK

Customer Account #: 206480

Date: 11/24/26

Name: MARGARET ARCHER

Instructions: RUN YD LINE, LINE TO GRILL, HVAC

Address: 56 CHEROKEE RIDGE RUN

CALL 706-455-7100 CCOF

MINERAL BLUFF, GA 30559

Order #: 571235

Disclaimer: This inspection covers gas equipment and appliances visible and readily accessible to the service technician and represents the conditions existing on the date of inspection. It does not cover latent or manufacturing defects, the internal workings of sealed equipment or structural components, and cannot be construed to cover future or unforeseen happenings.

Appliance Check:

Appliance	furnace	furnace				
Manufacturer	RHeem	RHeem				
Model #	RCFY36178+	RCFY48215+				
Serial #	W09262255	W182617291				
Burner/Combustion Chamber	☑ Ok	☑ Ok	☐ Ok	☐ Ok	☐ Ok	☐ Ok
Manual Shutoff	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Sediment Trap	☑ Ok	☑ Ok	☐ Ok	☐ Ok	☐ Ok	☐ Ok
Pilot Safety System	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Electronic Ignition System	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Venting System	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Combustion Air	☑ Ok	☑ Ok	☐ Ok	☐ Ok	☐ Ok	☐ Ok
Taken Out of Service	☐ Yes ☑ No	☐ Yes ☑ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No

Container Check:

Size	Serial #	Container Fitting Leak Test	Manufacturer	Manufacture Date	Location	Tank Condition
1000	2SF020590	good	AW	1999	vg	good

Regulator(s):

	Manufacturer	Model	Regulator Date	Regulator Venting	Flow/Delivery Pressure	Lock-Up Pressure
Twin				☐ Correct ☐ Incorrect		
1st	Rego	3TR9	2026	☑ Correct ☐ Incorrect		
2nd	Rego	Y4	2025	☑ Correct ☐ Incorrect	11.6	13.7

Piping System Leak Test:

Start Pressure	End Pressure	Time Held	Pass
70 PSI / WC	70 PSI / WC	10 Mins / Mins	☑ Yes ☐ No

Pressure Test:

Start Pressure	End Pressure	Time Held	Pass
15 PSI	15 PSI	10 Mins	☑ Yes ☐ No

Comments: Couldnt test furnace. No power.

Customer Acknowledgment: I acknowledge, by checking each of the following items, that:

- ☐ I have informed the service technician of all gas-burning appliances, gas lines, and unused piping not connected to any gas appliance on my property.
- ☐ I have been informed of what deficiencies, repairs &/or alterations, if any, were made to my gas system or appliances.
- ☐ I have been told what to do if I smell a gas odor or otherwise suspect a gas leak and have been shown how to turn the gas supply off at the tank or cylinder.
- ☐ I have smelled propane gas and can detect its odor.
- ☐ I have been told to consider installing one or more gas detectors.
- ☐ I have received safety information and told to read it and share it with all family members.
- ☐ I am satisfied with the service work performed.

Service Technician (Print) Brandon Payne	Service Technician (Signature) [signature]	Date
Customer (Print)	Customer (Signature)	Date

FolgerGas LLC PROPANE

www.folgergas.com

RINNAI WORK ORDER

Customer Acct #: 205480

Name MARGARET ARCHER

Address 56 CHEROKEE RIDGE RUN

MINERAL BLUFF GA 30559

Date: 8/12/26

Instructions: GO FIRST T/I 1000UG W/50 @2.499 JOHNNY TO BURY ANODE BAG X2 POSSIBLY RUN LINES CCOF CLT

Order #: 533752

DESCRIPTION OF WORK

COMMENTS:

SERVICED BY:

DATE	START TIME	FINISH TIME	TOTAL TIME	LABOR RATE	AMOUNT
				100.00/hr	
				100.00/hr	

FOR OFFICE USE ONLY

Performed leak check _____ Yes _____ No

Gas check attached _____ Yes _____ No

Leak check Initial _____

Start Pressure	End Pressure	Time Held	System OK

% in Tank

AMOUNT REC'D

$_____

☐ CASH ☐ CHECK #_____

☐ CREDIT CARD

#_____

EXP. DATE_____

* I have received the Consumer Safety information & material.
* I am satisfied with the work performed.
* Customer agrees to pay all costs of collection, agency fees, court costs, and reasonable attorney fees in the event of default on payment.
* Signing agrees to _____ year contract for discount.

_____

CUSTOMER SIGNATURE

Retail Price	Contract Price	
_____ Rinnai $	$	
Standard Vent Kit $	$	
Standard Install $	$	
Total $	$	
Tank Set	**New Cust Special**	
L P Gas /Gal 2.999	L P Gas /Gal 2.499	
Gallons 50	Gallons 50	
FRCC $9.79	FRCC $9.79	9.79
Fuel Total 149.95	Fuel Total 124.95	124.95
Tank Lease/YR 179.00	1st yr Lease FREE	FREE
Total Materials		
Sub-Total		
Sales Tax		
Tank Set Fee $250	Tank Set Fee 20.00	20.00
Safety Inspection $129.95	$29.95	29.95
Total Labor		
Total charges		
Prepay Bal On Account		
Safe Appliance Savings		537.80
Safe Appliance Rebate		$00.00
TOTAL BALANCE DUE		