Sikes PROPANE

HOME OWNED & OPERATED

P.O. BOX 506 • BAXLEY, GEORGIA 31515
2174 HATCH PARKWAY SOUTH • BAXLEY, GEORGIA 31513 • Tel. (912) 367-1151

INVOICE

№ 11553

NAME	Donnie Baxley	ACCOUNT NO.	
MAIL ADDRESS	3357 Dyal School Rd.	DATE ORDERED	
CITY/STATE/ZIP	Baxley GA 31513	DATE PROMISED	
PHONE	912-246-9377	DATE COMPLETED	11-11-26
LOCATION		TERMS	

INSTRUCTIONS set 120 gallon tank, run gas lines, install tankless water heater, + range

QTY.	TAG NO. AND DESCRIPTION OF APPLIANCE/MATERIAL	UNIT PRICE	SALES AMOUNT
1	Rinnai RE180e tankless water heater w/isolation valves; serial # WK.UA-120729		1400 00
100	gallon of propane	2 99	299 00
1	Maxitrol 325-5L regulator		79 95
1	Maxitrol 13A15-5 vent protector		28 95
1	Gas Ox box		39 99
25'	½" coated copper tubing	4 59	114 75
68'	⅜" coated copper tubing	3 79	257 72
1	½" cut off valve		16 95
All	other gas fittings, thread sealant, stnd guards, etc.		67 20

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐

2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐

SERVICES PERFORMED set 120 gallon tank, ran all gas lines, installed tankless water heater + gas range, converted range to LP, ran pressure check, lit + checked out appliances

TOTAL TIME ____ HOURS

TOTAL MATERIAL	2304 51
LABOR	800 00
SUBTOTAL	
SALES TAX	184 36
TOTAL DUE	3288 87
-GPGA rebate	250.00
AMOUNT $	3038.87

THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.

X _____ CUSTOMER'S SIGNATURE

SERVICES PERFORMED BY David Sikes

RECEIVED BY _____

DATE _____

SERVICES RECEIVED BY _____

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

INSTALLATION ✓ OR TURN ON	REMOVAL OR TURN OFF	LEAK AND PRESSURE TEST HIGH	LOW
SIZE: 120	SIZE	START LOCK UP:	START LOCK UP:
S/N: 2SS052179	S/N:	TANK OFF PRESSURE:	TANK OFF PRESSURE:
GALLONS OR READING: 100 lb	GALLONS OR READING:	AFTER 10 MINUTES:	AFTER 10 MINUTES:
		PRESSURE AS LEFT:	PRESSURE AS LEFT:

GASCheck – Gas Appliance System Check

Account Name _____ Invoice Number _____ Date 11/11/26

Name Donnie Baxley Company Sikes Propane, Inc.

Address 3357 Dyal School Rd. Call Taken By _____

City Baxley State GA Zip 31513 Telephone (Cell) 912-246-9377 (Home) _____

Appliance Check

Appliance	water heater	Range				
Manufacturer	Rinnai	G.E.				
Model #	RE180e	GGF600AV2 SS				
Serial #	WK.UA-12 0729	FD124742 Q				
BTU's	180,000	70,100				
Burner / Com. Chamber	ok	ok				
Man. Shutoff / Sed. Trap	installed	installed				
Control / Pilot Safety System	ok	ok				
Venting System	ok	ok				
Age	new	new				
Taken Out Of Service Or Operation						

Container Check

Size	Serial #	Manufacturer	MFR. Date	Location	Container Condition	Relief Valve	Fittings Leak Check
120	2550 52179	American W.	2004	ok	ok	06-04	ok

Pressure Text (If Applicable)

Start Pressure	End Pressure	Time Held	Pressure Held	Work Order
120 psi.	120 psi.	10 min.	O	O

Piping Check

Materials	Size	Cover / Protection
coated copper	1/2" & 3/8"	ok

System Leak Check

Start Pressure	End Pressure	Time Held	Pressure Held	Work Order
9 in. wc.	9 in. wc.	10 min.	O	O

Regulator Check

Type	Manufacturer	Date / Model	Vent Position/ Protection		
First	Rego	03C2024 / LV404Y9	ok		
Second	Maxitrol	325-5L	yes		

Safety Information Supplied: _____

Comments: Please note all repairs and corrections made along with any recommended actions