Confirmed ✓
-hm

10/26/2026 11:45:38 AM

WORK ORDER

Roger Raney

2289 Brockton Loop
Jefferson, GA 30549
(678) 599-6072

Customer #: 206977
Order #: 561968
Location #: 283360
Zone: J-001-MON-
Terms: Net 30

Tech: _____

Map Code:
Service Code: Propane Service
Description: 10-27-26, ccof, S/O to leased 1000UG w/500 gals @ 2.499, Jake to dig, call Roger on the way 678-599-6072 hm

Date Ordered: 10/26/2026	Scheduled Date:	Est. Completion:	Start:	Stop:

Name:
Contract:
Manufact:
Notes:
Instructions:

Last Service:
SC Renewal:
Model:

Last Tune Up:

Service History:

Date	Invoice #	Tech	Problem Reported	Service Notes

FolgerGas LLC PROPANE

www.folgergas.com

RINNAI WORK ORDER

Customer Acct #: 206977

Name ROGER RANEY

Address 2289 BROCKTON LOOP

JEFFERSON, GA 30549

Date: 10/27/26

Instructions: S/O TO LEASED1 1000UG W/800 GALS

Order #:

DESCRIPTION OF WORK

COMMENTS: Set leased 1000 gal U/G W 100 gals. Connected to existing yard pipe. Ran new line from 10psi side to gen. Performed leak test at 90PSI. For 10 mins. No leaks found 10% in tank. Customer Paid Jake directly

SERVICED BY: KS/OD

DATE	START TIME	FINISH TIME	TOTAL TIME	LABOR RATE	AMOUNT
10/27/26	11:00	2:00	3 hrs	100.00/hr	100.00
				100.00/hr	

FOR OFFICE USE ONLY

Performed leak check ✓ Yes ____ No

Gas check attached ✓ Yes ____ No

Leak check Initial KS/OD

Start Pressure	End Pressure	Time Held	System OK
90PSI	90PSI	10mins	YES

% in Tank 10 %

AMOUNT REC'D

$ 3,197.87

☐ CASH ☐ CHECK #____

☒ CREDIT CARD

CC OF

EXP. DATE____

* I have received the Consumer Safety information & material.
* I am satisfied with the work performed.
* Customer agrees to pay all costs of collection, agency fees, court costs, and reasonable attorney fees in the event of default on payment.
* Signing agrees to ____ year contract for discount.

CUSTOMER SIGNATURE

	Retail Price	Contract Price	
	Rinnai $	$	
	Standard Vent Kit $	$	
	Standard Install $	$	
	Total $	$	
Tank Set		New Cust Special	
L.P. Gas /Gal	3.199	L.P. Gas /Gal	2.499
Gallons	800	Gallons	800
FRCC	$9.79	FRCC	$9.79
Fuel Total	2568.99	Fuel Total	2008.99
Tank Lease/YR	179.00	1st yr Lease	FREE
Total Materials			886.22
Sub-Total			2,895.21
Sales Tax		7%	202.66
Tank Set Fee	$250	Tank Set Fee	20.00
Safety Inspection	$129.95		$29.95
Total Labor			
Total charges			
Prepay Bal On Account			
Safe Appliance Savings			1069.00
Safe Appliance Rebate			800.00
TOTAL BALANCE DUE			3,197.87

PROPANE GAS PIPING SYSTEM CHECK

Customer Account #: 206977 Date: 10/27/26

Name: ROGER RANEY Instructions: S/O TO LEASED 1000UG W/800 GALS

Address: 2289 BROCKTON LOOP

JEFFERSON, GA 30549 Order #:

Disclaimer: This inspection covers gas equipment and appliances visible and readily accessible to the service technician and represents the conditions existing on the date of inspection. It does not cover latent or manufacturing defects, the internal workings of sealed equipment or structural components, and cannot be construed to cover future or unforeseen happenings.

Appliance Check:

Appliance	Furnace	Furnace	Furnace	Generator		
Manufacturer	Lennox	Rheem	Rheem	Generac		
Model #	G26Q3-75-6	AS-104120-01	AS-104120-15	N/A		
Serial #	5898L-14071	4624017917	2118559653	N/A		
Burner/Combustion Chamber	☑ Ok	☑ Ok	☑ Ok	☑ Ok	☐ Ok	☐ Ok
Manual Shutoff	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Sediment Trap	☑ Ok	☑ Ok	☑ Ok	☑ Ok	☐ Ok	☐ Ok
Pilot Safety System	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Electronic Ignition System	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Venting System	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Combustion Air	☑ Ok	☑ Ok	☑ Ok	☑ Ok	☐ Ok	☐ Ok
Taken Out of Service	☐ Yes ☑ No	☐ Yes ☑ No	☐ Yes ☑ No	☐ Yes ☑ No	☐ Yes ☐ No	☐ Yes ☐ No

Container Check:

Size	Serial #	Container Fitting Leak Test	Manufacturer	Manufacture Date	Location	Tank Condition
1000	176772	Good	Trinity	1965	UG	Good

Regulator(s):

	Manufacturer	Model	Regulator Date	Regulator Venting	Flow/Delivery Pressure	Lock-Up Pressure
Twin				☐ Correct ☐ Incorrect		
1st	mec	1122		☑ Correct ☐ Incorrect		
2nd	Rego	LV4403	N/A	☑ Correct ☐ Incorrect	11	12

Piping System Leak Test:

Start Pressure	End Pressure	Time Held	Pass
90 PSI / ____ WC	90 PSI / ____ WC	10 Mins / ____ Mins	☑ Yes ☐ No

Pressure Test:

Start Pressure	End Pressure	Time Held	Pass
15 PSI	15 PSI	10 Mins	☑ Yes ☐ No

Comments:
10% in tank

Customer Acknowledgment: I acknowledge, by checking each of the following items, that:

- ☐ I have informed the service technician of all gas-burning appliances, gas lines, and unused piping not connected to any gas appliance on my property.
- ☐ I have been informed of what deficiencies, repairs &/or alterations, if any, were made to my gas system or appliances.
- ☐ I have been told what to do if I smell a gas odor or otherwise suspect a gas leak and have been shown how to turn the gas supply off at the tank or cylinder.
- ☐ I have smelled propane gas and can detect its odor.
- ☐ I have been told to consider installing one or more gas detectors.
- ☐ I have received safety information and told to read it and share it with all family members.
- ☐ I am satisfied with the service work performed.

Service Technician (Print)	Service Technician (Signature)	Date
Owen Davis	Owen Davis	10/27/26
Customer (Print)	**Customer (Signature)**	**Date**
		10-27-2026