VSUM

10/21/2026 3:15:40 PM

WORK ORDER

Gregg Holland

279 Alp Lane
Blue Ridge, GA 30513
(706) 455-4001

Customer #: 206146
Order #: 560710
Location #: 282343
Zone: B-005-TUE-
Terms: Net 30

Tech: _____

Map Code:
Service Code: Propane Service
Description: 10/28/26 T/I RXP199 Call 706-633-9381 or 706-455-4001
~~COD~~-CLT chg

Date Ordered: 10/21/2026	Scheduled Date:	Est. Completion:	Start:	Stop:

Name:
Contract:
Manufact:
Notes:
Instructions:

Last Service: 9/2/2026
SC Renewal:
Model:

Last Tune Up:

Service History:

Date	Invoice #	Tech	Problem Reported	Service Notes

PROPANE GAS PIPING SYSTEM CHECK

Customer Account #: 206146
Name: GREGG HOLLAND
Address: 279 ALP LANE
BLUE RIDGE GA 30513

Date: 10/28/26
Instructions: T/I RXP199 COD CLT
Order #: 560710

Disclaimer: This inspection covers gas equipment and appliances visible and readily accessible to the service technician and represents the conditions existing on the date of inspection. It does not cover latent or manufacturing defects, the internal workings of sealed equipment or structural components, and cannot be construed to cover future or unforeseen happenings.

Appliance Check:

Appliance	Waterheater		Furnace		furnace	
Manufacturer	Rinnai		Goodman		Goodman	
Model #	REU-NBP3237		GR9S961005CNAA		GR9S960603BNAA	
Serial #	TJBA-211726		2602096414		2601052885	
Burner/Combustion Chamber	☐ Ok	☐ Ok	☑ Ok	☐ Ok	☑ Ok	☐ Ok
Manual Shutoff	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A
Sediment Trap	☑ Ok	☐ Ok	☑ Ok	☐ Ok	☑ Ok	☐ Ok
Pilot Safety System	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A
Electronic Ignition System	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A
Venting System	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☑ Ok ☐ N/A	☐ Ok ☐ N/A
Combustion Air	☐ Ok	☐ Ok	☑ Ok	☐ Ok	☑ Ok	☐ Ok
Taken Out of Service	☐ Yes ☑ No	☐ Yes ☐ No	☐ Yes ☑ No	☐ Yes ☐ No	☐ Yes ☑ No	☐ Yes ☐ No

Container Check:

Size	Serial #	Container Fitting Leak Test	Manufacturer	Manufacture Date	Location	Tank Condition
320	M2605038	Good	Trianc	2026	U.G.	Good

Regulator(s):

	Manufacturer	Model	Regulator Date	Regulator Venting	Flow/Delivery Pressure	Lock-Up Pressure
Twin				☐ Correct ☐ Incorrect		
1st	Kosan	984HP-04	N.V.	☐ Correct ☐ Incorrect		
2nd	Fisher	R622E-DCH	05-2026	☑ Correct ☐ Incorrect	11.4	13.8

Piping System Leak Test:

Start Pressure	End Pressure	Time Held	Pass
100 PSI / ____ WC	100 PSI / ____ WC	10 Mins / ____ Mins	☑ Yes ☐ No

Pressure Test:

Start Pressure	End Pressure	Time Held	Pass
15 PSI	15 PSI	10 Mins	☑ Yes ☐ No

Comments:

Customer Acknowledgment: I acknowledge, by checking each of the following items, that:
- ☐ I have informed the service technician of all gas-burning appliances, gas lines, and unused piping not connected to any gas appliance on my property.
- ☐ I have been informed of what deficiencies, repairs &/or alterations, if any, were made to my gas system or appliances.
- ☐ I have been told what to do if I smell a gas odor or otherwise suspect a gas leak and have been shown how to turn the gas supply off at the tank or cylinder.
- ☐ I have smelled propane gas and can detect its odor.
- ☐ I have been told to consider installing one or more gas detectors.
- ☐ I have received safety information and told to read it and share it with all family members.
- ☐ I am satisfied with the service work performed.

Service Technician (Print)	Service Technician (Signature)	Date
Alvin Wilcox		10-28-26
Customer (Print)	**Customer (Signature)**	**Date**
Customer not present		

FolgerGas LLC PROPANE

www.folgergas.com

RINNAI WORK ORDER

Customer Acct #: 206146
Name GREGG HOLLAND
Address 279 ALP LANE
BLUE RIDGE GA 30513

Date: 10/28/26
Instructions T/I RXP 199 COD CLT

Order #560710

DESCRIPTION OF WORK

COMMENTS: Hung and Vented RxP199 and performed final Hookup to house

SERVICED BY: AW / SD

DATE	START TIME	FINISH TIME	TOTAL TIME	LABOR RATE	AMOUNT
10-28-26	9:00 Am	12:30 pm	1.5HR	100.00XXXXX/hr	
	1.5hr Fred			100.00XXXXX/hr	2

FOR OFFICE USE ONLY

Performed leak check / Yes ____ No
Gas check attached / Yes ____ No
Leak check Initial AW

Start Pressure	End Pressure	Time Held	System OK
100	100	10	Yes

% in Tank 80

AMOUNT REC'D

$ ____

☐ CASH ☐ CHECK # ____

☐ CREDIT CARD

____

EXP. DATE ____

* I have received the Consumer Safety information & material.
* I am satisfied with the work performed.
* Customer agrees to pay all costs of collection, agency fees, court costs, and reasonable attorney fees in the event of default on payment.
* Signing agrees to 3 year contract for discount.

CUSTOMER SIGNATURE

	Retail Price	Contract Price	
RX199 Rinnai	$ 2992.00	$2799.00	
Standard Vent Kit	$ 957.95	$ 0.00	
Standard Install	$ 500.00	$ 0.00	
Total	$ 4449.95	$2799.95	2799.95
Tank Set		**New Cust Special**	
L.P. Gas /Gal		L.P. Gas /Gal	
Gallons		Gallons	
FRCC $9.79		FRCC $9.79	
Fuel Total		Fuel Total	
Tank Lease/YR		1st yr Lease	
Total Materials			
Sub-Total			3,766.09
Sales Tax			249.67
Tank Set Fee $250		Tank Set Fee	
Safety Inspection $129.95		$29.95	
Total Labor			200.00
Total charges			
Prepay Bal On Account			
Safe Appliance Savings			1650.00
Safe Appliance Rebate			1000.00
TOTAL BALANCE DUE			4,015.76