PARTNERS Propane of Grt. Inc.

INTERRUPTION OF SERVICE

P3 PROPANE SAFETY

Account # 1198 Name LISA GOCKMAN Address [1] 1237 AMERICUS HWY City BUTLER

State GA Zip 31006 Phone 0 Date of Inspection 11/10/2026 Branch/Location Work Order #

REASON

☐ Leak and System Check ☐ Out of Gas ☐ Gas Leak/Odor Complaint ☒ Install New Gas Piping ☐ Put System/Appliance Back in Service
☐ Container Swap ☐ Container Drop-Off/Pick-Up ☐ Regulator Replacement ☐ Other:

Equipment Type	Water Heater				
Manufacturer	Rinnai				
Year Manufactured					
Model #	Re180e				
Serial #	Wd.ua-062820				
Fuel	Propane				
BTUs (Maximum Input)	180,000				
Manual Shutoff Valve	OK				
Sediment Trap	OK				
Burner(s) Condition	OK				
Combustion Chamber Condition	OK				
Control/Pilot Safety System	OK Electronic				
Venting System	OK				
Combustion Air	OK				
Taken Out of Svc or Operation (Tag #)	No				

CONTAINER CHECK

Serial #	Cust. Own	Container Type ASME/ DOT	Container Type AG/UG/AGUG	Size	Tank %	Manufacturer	Mfr. Date	DOT Last Requal Date	DOT Type	Container Found.	Container Loc.	Container Cond.	Relief Valve Cond.	Relief Valve Date	Relief Valve Cap	Fittings Leak Test
2sg064716	N	ASME	AG	250 wg		American Welding	2003	N/A			OK	OK	OK	NV	OK	OK

REGULATOR(S) INSTALLED

	Manufacturer	Model #	Date Code	Condition	Vent Position	How Protected
1st Stage	REGO	Lv4403tr9	2026	OK	OK	OK
2n Stage	REGO	Lv4403b4	2025	OK	OK	OK
__Stage						
__Stage						

System Type	System Leak Check ☒ Entire System: Initial/Start Pressure		End Pressure		Start Time	End Time	Pressure Test: Start Pressure		End Pressure		Start Time	End Time	System Operation Tests: Flow Pressure Test		Lock-Up Pressure Test	
1st Stage	10 / 8	☐WC ☒PSI	8	☐WC ☒PSI	2:00	2:05	30	PSI	30	PSI	1:40	1:52		☐WC ☐PSI		☐WC ☐PSI
__Stage	/	☐WC ☐PSI		☐WC ☐PSI				PSI		PSI				☐WC ☐PSI		☐WC ☐PSI
__Stage	/	☐WC ☐PSI		☐WC ☐PSI				PSI		PSI				☐WC ☐PSI		☐WC ☐PSI
__Stage	/	☐WC ☐PSI		☐WC ☐PSI				PSI		PSI				☐WC ☐PSI		☐WC ☐PSI

PERFORMED SNIFF TEST ☒ Y ☐ N

COMMENTS:

Ran line to water heater
Containers: serial# 2sg064716;
Equipment: Water Heater Serial# Wd.ua-062820;
Regulators: model# Lv4403tr9; model# Lv4403b4;

Brandon Rustin
Service Technician Name - Print

Service Technician Signature 11/10/2026 Date

LISA GOCKMAN
Customer Name - Print

Customer not available to sign
Customer Signature 11/10/2026 Date

V2

© 2026 Boston Environmental, LLC

PARTNERS
Propane of GA, Inc.

PARTNERS PROPANE OF GA, INC.
PO BOX 277
BUTLER, GA 31006
(478) 862-4644

Cust ID CROLIS
Account # 1198
Invoice # S0014981
Invoice Date 11/10/2026

Sold To
LISA GOCKMAN
1237 AMERICUS HWY
BUTLER, GA 31006-6312

Shipped To Location 1
LISA GOCKHAM
1237 AMERICUS HWY
BUTLER, GA 31006

Date 11/10/2026
Salesperson 5
PO #
Terms due upon receipt
Order Date
Ship Via

Quantity	Category	Description	Unit Price	Amount
1.00	RE180EP	Rinnai Water Heater	1,385.0000	$1,385.00
		REGULAR SALES TAXABLE		110.80
1.00	PCD09-SHS	Rinnai Pipe Cover	225.0000	$225.00
		REGULAR SALES TAXABLE		18.00
1.00	MIVK-T-LW	Plumbing kit for rinnai	150.0000	$150.00
		REGULAR SALES TAXABLE		12.00
40.00	12R50	1/2" COPPER TUBING	4.0000	$160.00
		REGULAR SALES TAXABLE		12.80
9.00	58R50	5/8" Copper Tubing	5.5000	$49.50
		REGULAR SALES TAXABLE		3.98
3.00	40-8	1/2" Flare Nut	2.5000	$7.50
		REGULAR SALES TAXABLE		0.62
4.00	40-10	5/8" Flare Nut	3.2500	$13.00
		REGULAR SALES TAXABLE		1.04
4.00	303539046	3/4" CPVC Elbow	1.1700	$4.68
		REGULAR SALES TAXABLE		0.39
2.00	303539019	3/4 CPVC Tee	1.1500	$2.30
		REGULAR SALES TAXABLE		0.17
2.00	34CPVC	3/4 CPVC Pipe	16.5000	$33.00
		REGULAR SALES TAXABLE		2.64
1.00		LABOR	125.0000	$125.00
-1.00		PERF REBATE	200.0000	($200.00)

Subtotal	$1,954.98
GA TAYLOR CO TAX HEADER	$162.44
Invoice Total	$2,117.42
Total Due	$2,117.42