Sikes PROPANE

FAMILY OWNED & OPERATED

P.O. BOX 506 • BAXLEY, GEORGIA 31515
2174 HATCH PARKWAY SOUTH • BAXLEY, GEORGIA 31513 • Tel. (912) 367-1151

INVOICE

Nº 11513

NAME: Nikki Martin
MAIL ADDRESS: 469 Shenandoah Rd.
CITY/STATE/ZIP: Alma GA 31510
PHONE: 912-590-5358
LOCATION:

ACCOUNT NO.:
DATE ORDERED:
DATE PROMISED:
DATE COMPLETED: 10-13-26
TERMS:

INSTRUCTIONS: install 250 gallon AG/UG tank, tankless water heater, gas lines, + set up his generator

QTY.	TAG NO. AND DESCRIPTION OF APPLIANCE/MATERIAL	UNIT PRICE	SALES AMOUNT
1	250 gallon AG/UG Quality Steel tank, ser # 1524869		2500 00
1	Anode bag		200 00
200	gallon of propane	2 99	598 00
1	Rinnai RE180e tankless water heater w/isolation valves		1400 00
1	Rego LV4403TR9 high pressure regulator w/dielectric pigtail		99 90
1	Rego LV4403B66R second stage regulator		74 95
1	Rego LV3403B4 second stage regulator		59 95
145'	½" CTS poly pipe, metal detecting tape, risers		245 90
All	other gas fittings, coated copper, cut off valves, thread sealant		258 60
1	Mini excavator rental @ 300.00, 1-trencher rental @ 150.00		450 00

SERVICEMAN TO COMPLETE IN PRESENCE OF CUSTOMER:

1) STORAGE SYSTEM INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 58 ☐

2) ALL APPLIANCES INSTALLED IN COMPLIANCE WITH N.F.P.A. PAMPHLET NUMBER 54 ☐

SERVICES PERFORMED: installed 250 gallon AG/UG tank, tankless water heater, all gas lines & fittings, set customer's generator & hook it up, gas pressure check

TOTAL TIME _____ HOURS

THE ODOR CHARACTERISTICS HAVE BEEN DEMONSTRATED TO ME.

X _____
CUSTOMER'S SIGNATURE

SERVICES PERFORMED BY Daniel Sikes

TOTAL MATERIAL	5887 30
LABOR	1500 00
SUBTOTAL	
SALES TAX	470 98
TOTAL DUE	7858 28
-GPGA rebate	200,00
AMOUNT $	7658.28

RECEIVED BY _____

DATE _____

SERVICES RECEIVED BY _____

SERVICEMAN MUST COMPLETE BELOW SECTION FOR NEW INSTALLATIONS OR SERVICE

INSTALLATION OR TURN ON	REMOVAL OR TURN OFF	LEAK AND PRESSURE TEST HIGH	LEAK AND PRESSURE TEST LOW
		START LOCK UP:	START LOCK UP:
SIZE: 250	SIZE	TANK OFF PRESSURE:	TANK OFF PRESSURE:
S/N: 1524869	S/N:	AFTER 10 MINUTES:	AFTER 10 MINUTES:
GALLONS OR READING: 200 gal	GALLONS OR READING:	PRESSURE AS LEFT:	PRESSURE AS LEFT:

GASCheck - Gas Appliance System Check

Account Name _____ Invoice Number _____ Date 10/13/26

Name Nikki Martin Company Sikes Propane, Inc.

Address 469 Shenandoah Rd. Call Taken By _____

City Alma State GA Zip 31510 Telephone (Cell) 912-590-5358 (Home) _____

Appliance Check

Appliance	water heater	Generator				
Manufacturer	Rinnai	Generac				
Model #	RE180e					
Serial #	WE.UA-05 0228					
BTU's	180,000					
Burner / Com. Chamber	ok					
Man. Shutoff / Sed. Trap	installed					
Control / Pilot Safety System	ok					
Venting System	ok					
Age	new	new				
Taken Out Of Service Or Operation						

Container Check

Size	Serial #	Manufacturer	MFR. Date	Location	Container Condition	Relief Valve	Fittings Leak Check
250	1524869	Quality Steel	2024	ok	new	07E23	ok

Pressure Text (If Applicable)

Start Pressure	End Pressure	Time Held	Pressure Held	⊘
120psi.	120psi.	10min.	Work Order	⊘

Piping Check

Materials	Size	Cover / Protection
poly pipe	½" CTS	ok
coated copper	½"	ok

System Leak Check

Start Pressure	End Pressure	Time Held	Pressure Held	⊘
9in.wc.	9in.wc.	10min.	Work Order	⊘

Regulator Check

Type	Manufacturer	Date / Model	Vent Position/ Protection		
First	Rego	07B2025 / LV4403TR9	u-c		
Second	Rego	06E2022 / LV4403B66R	down		
Second	Rego	04C2025 / LV3403B4	down		

Safety Information Supplied: _____

Comments: Please note all repairs and corrections made along with any recommended actions