11/11/2026 11:46:21 AM

WORK ORDER

ANDY OLIVERA

1126 SUNSET RD
EPWORTH, GA 30541
(772) 214-5171

Customer #: 26416
Order #: 571706
Location #: 271741
Zone: B-005-TUE-
Terms: Net 30

Tech: _____

Map Code:
Service Code: Propane Service
Description: T/I RX180 current w/h was damaged in flood Call 772-214-5171
CCOF-CLT

Date Ordered: 11/11/2026	Scheduled Date:	Est. Completion:	Start:	Stop:

Name: Heating System
Contract:
Manufact:
Notes:
Instructions:

Last Service: 8/16/2023
SC Renewal:
Model:

Last Tune Up:

Service History:

Date	Invoice #	Tech	Problem Reported	Service Notes

PROPANE GAS PIPING SYSTEM CHECK

Customer Account #: 26416
Name: Andy Olivera
Address:

Date: 11/11/26
Instructions: RX180

Order #:

Disclaimer: This inspection covers gas equipment and appliances visible and readily accessible to the service technician and represents the conditions existing on the date of inspection. It does not cover latent or manufacturing defects, the internal workings of sealed equipment or structural components, and cannot be construed to cover future or unforeseen happenings.

Appliance Check:

Appliance	Rinnai					
Manufacturer	RX180					
Model #	REU-VE2432FFD-US					
Serial #	PJUA-091276					
Burner/Combustion Chamber	☑ Ok	☐ Ok	☐ Ok	☐ Ok	☐ Ok	☐ Ok
Manual Shutoff	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Sediment Trap	☑ Ok	☐ Ok	☐ Ok	☐ Ok	☐ Ok	☐ Ok
Pilot Safety System	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Electronic Ignition System	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Venting System	☑ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A	☐ Ok ☐ N/A
Combustion Air	☑ Ok	☐ Ok	☐ Ok	☐ Ok	☐ Ok	☐ Ok
Taken Out of Service	☐ Yes ☑ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No

Container Check:

Size	Serial #	Container Fitting Leak Test	Manufacturer	Manufacture Date	Location	Tank Condition
500	M 914643	good	Arcosa	2009	VG	good

Regulator(s):

	Manufacturer	Model	Regulator Date	Regulator Venting	Flow/Delivery Pressure	Lock-Up Pressure
Twin				☐ Correct ☐ Incorrect		
1st	MEC	1122H	NV	☑ Correct ☐ Incorrect		
2nd	MEC	NV	NV	☑ Correct ☐ Incorrect	11.2	13.1

Piping System Leak Test:

Start Pressure	End Pressure	Time Held	Pass
70 PSI / ____ WC	70 PSI / ____ WC	10 Mins / ____ Mins	☑ Yes ☐ No

Pressure Test:

Start Pressure	End Pressure	Time Held	Pass
____ PSI	____ PSI	____ Mins	☐ Yes ☐ No

Comments:

Customer Acknowledgment: I acknowledge, by checking each of the following items, that:
- ☐ I have informed the service technician of all gas-burning appliances, gas lines, and unused piping not connected to any gas appliance on my property.
- ☐ I have been informed of what deficiencies, repairs &/or alterations, if any, were made to my gas system or appliances.
- ☐ I have been told what to do if I smell a gas odor or otherwise suspect a gas leak and have been shown how to turn the gas supply off at the tank or cylinder.
- ☐ I have smelled propane gas and can detect its odor.
- ☐ I have been told to consider installing one or more gas detectors.
- ☐ I have received safety information and told to read it and share it with all family members.
- ☐ I am satisfied with the service work performed.

Service Technician (Print)	Service Technician (Signature)	Date
Alex Cash		
Customer (Print)	**Customer (Signature)**	**Date**

FolgerGas LLC PROPANE

www.folgergas.com

RINNAI WORK ORDER

Customer Acct #: 26416

Name ANDY OLIVERA

Address 1126 SUNSET ROAD

EPWORTH GA 30541

Date:

Instructions: T.I RX180 W/H WAS DAMAGED IN FLOOD CCOF CLT

Order #: 571706

DESCRIPTION OF WORK

COMMENTS: SWapped water damaged 7.5 for RX 180

SERVICED BY: AC / CJ

DATE	START TIME	FINISH TIME	TOTAL TIME	LABOR RATE	AMOUNT
	4:00	04:35	1.5HR	100.00XXXX/hr	INCLUDED IN
				100.00XXXXXhr	CONTRACT

FOR OFFICE USE ONLY

Performed leak check _____ Yes _____ No

Gas check attached _____ Yes _____ No

Leak check Initial _____

Start Pressure	End Pressure	Time Held	System OK

% in Tank 59

AMOUNT REC'D

$_____

☐ CASH ☐ CHECK #_____

☐ CREDIT CARD

#_____

EXP. DATE_____

* I have received the Consumer Safety information & material.
* I am satisfied with the work performed.
* Customer agrees to pay all costs of collection, agency fees, court costs, and reasonable attorney fees in the event of default on payment.
* Signing agrees to 3 year contract for discount.

CUSTOMER SIGNATURE

	Retail Price	Contract Price	
RX180 Rinnai	$1673.00	$ 1499.95	
Standard Vent Kit	$426.95	$ 0.00	
Standard Install	$400.00	$ 0.00	
Total	$2499.95	$ 1499.95	1499.95
Tank Set		**New Cust Special**	
L.P. Gas /Gal		L.P. Gas /Gal	
Gallons		Gallons	
FRCC $9.79		FRCC $9.79	
Fuel Total		Fuel Total	
Tank Lease/YR		1st yr Lease	
Total Materials			
Sub-Total			1674.94
Sales Tax			110.25
Tank Set Fee $250		Tank Set Fee	
Safety Inspection $129.95		$29.95	
Total Labor			100
Total charges			
Prepay Bal On Account			
Safe Appliance Savings			1000.00
Safe Appliance Rebate			200.00
TOTAL BALANCE DUE			1785.19